

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

31.08.2019

BLOCK	STATUS AS ON 31.08.2019
A1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 100% completed.</li> <li>• Plain Cement Concrete (PCC) For Pile Cap work 100% completed.</li> <li>• Pile Chipping Work 100% completed.</li> <li>• Pile Cap casting 100% completed.</li> <li>• Earthwork backfilling 100% completed</li> <li>• Stilt floor Columns Concrete 100% completed.</li> <li>• Bar Bending and Shuttering work on Progress for Stilt floor roof slab.</li> </ul>
BLOCK	STATUS AS ON 31.08.2019
A2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 100% completed.</li> <li>• Plain Cement Concrete (PCC) For Pile Cap work 100% completed.</li> <li>• Pile Chipping Work 100% completed.</li> <li>• Pile Cap casting 100% completed.</li> <li>• Earthwork backfilling 80% completed</li> <li>• Stilt floor Columns Concrete 30% completed.</li> <li>• Bar Bending and Shuttering work on Progress for balance 70% Stilt floor columns.</li> </ul>
BLOCK	STATUS AS ON 31.08.2019
B1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Third floor Level 100%Completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor Level 100% Completed</li> <li>• Fourth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fifth floor Level 100%Completed.</li> <li>• Fifth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Sixth floor Level 100%Completed</li> <li>• Sixth floor level slab First Half Concrete Casting 100% Completed.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>• Shuttering &amp; Barbending work for Second half of Sixth Floor level slab 50% completed and balance work on progress.</li> <li>• Block work for Model Flat at First Floor 100% completed.</li> <li>• Ceiling &amp; Wall Plastering work for Model flat 100% Completed.</li> <li>• Finishing works for Model Flat 100% Completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.08.2019</b>
B2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 100% completed.</li> <li>• PCC for pile cap 100% completed.</li> <li>• Pile Cap Casting 100% completed</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab First Half Concrete Casting 100% Completed.</li> <li>• Shuttering &amp; Barbending work for Second Half of First Floor Level slab 95% Completed and balance work on progress.</li> <li>• Columns up to Second floor level 45% completed and balance work on progress.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.08.2019</b>
C1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor level 100% completed.</li> <li>• Fourth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fifth floor level 100% completed.</li> <li>• Fifth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Sixth floor level 50% completed.</li> <li>• Shuttering &amp; Barbending work for balance 50% columns upto Sixth Floor level slab progress.</li> <li>• Sixth floor level slab First Half Concrete Casting 100% Completed</li> <li>• Block work for Model Flat at First Floor 100% completed.</li> <li>• Ceiling &amp; Wall Plastering work for Model flat 100% Completed.</li> <li>• Finishing works for Model Flat 100% Completed.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS AS ON 31.08.2019
C2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second Floor level 100% Completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Third Floor level 100% Completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth Floor level 50% Completed.</li> <li>• Shuttering work for First Half of Fourth floor level slab 90% completed and balance work on progress.</li> <li>• Barbending Fabrication work for First Half of Fourth floor level slab 65% completed and balance work on progress.</li> </ul>
BLOCK	STATUS AS ON 31.08.2019
C3 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to Stilt floor level 100% completed.</li> <li>• PCC flooring for Stilt Floor 100% Completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second Floor level 95% Completed and balance work on progress.</li> <li>• Shuttering work for First Half of Second floor level slab 60% completed and balance work on progress.</li> <li>• Barbending Fabrication work for First Half of Second floor level slab 45% completed and balance work on progress.</li> </ul>
BLOCK	STATUS AS ON 31.08.2019
D1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 100% completed.</li> <li>• Plain Cement Concrete (PCC) For Pile Cap work 100% completed.</li> <li>• Pile Chipping Work 100% completed.</li> <li>• Pile Cap casting 100% completed.</li> <li>• Earthwork backfilling 90% completed.</li> <li>• Plinth Beam Block work 30% completed and balance work on progress.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS AS ON 31.08.2019
D2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor level 100% completed.</li> <li>• Fourth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns upto Fifth Floor level Slab 100% Completed.</li> <li>• Fifth floor level slab First Half Concrete Casting 100% Completed</li> <li>• Shuttering &amp; Bar bending work for Second half of Fifth floor level slab 10% completed and balance work on progress.</li> <li>• Block work for Model Flat at First Floor 100% completed.</li> <li>• Ceiling &amp; Wall Plastering work for Model flat 100% Completed.</li> <li>• Model Flat Finishing works on progress in full swing</li> </ul>
BLOCK	STATUS AS ON 31.08.2019
D3 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casing 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casing 100% Completed.</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level First Half Slab Concrete Casing 100% Completed.</li> <li>• Shuttering work for Second Half of Third floor level slab 70% completed and balance work on progress.</li> <li>• Barbending Fabrication work for Second Half of Third floor level slab 30% completed and balance work on progress.</li> <li>• Barbending Fabrication Work on progress for Columns upto Fourth Floor Level.</li> </ul>
BLOCK	STATUS AS ON 31.08.2019
COMMUNITY HALL	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 100% Completed.</li> <li>• PCC for pile cap 100% completed</li> <li>• Pile cap casting 100% completed.</li> <li>• Earthwork backfilling 100% completed</li> <li>• Stilt Floor Columns Concrete 100% completed.</li> <li>• Shuttering work for Stilt floor roof slab 15% completed.</li> </ul>



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

## **PHOTOGRAPHS OF WORK PROGRESS AS ON 31.08.2019**

In Block A1: Stilt Floor Columns completed and Shuttering work for Stilt Floor Roof Slab on progress.



# **PROGRESS REPORT**

## **CGEWHO - CHENNAI PHASE-III PROJECT**

---

In Block A2 : Stilt Floor Columns Concrete work 30% completed and balance work on Progress.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**View of A1 & A2 Block from C Block**



**View of A1 & A2 Block from B Block**



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block B1: Sixth Floor level slab 1<sup>st</sup> Half concrete completed Shuttering & barbending work on progress for Second half on progress.





# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block B2: First Floor First Half Slab Concreted completed. Shuttering & Bar bending work on progress for Second half on progress.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

## **View of B1 & B2 Block from C Block**



# **PROGRESS REPORT** **CGEWHO - CHENNAI PHASE-III PROJECT**

---

In Block C1: Sixth Floor level slab First Half Completed. Shuttering & Bar bending work on progress for Second half on progress.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block C2: Third Floor level Slab Concrete Complete. Shuttering & Bar bending work on progress for First Half of Fourth Floor level slab.



# **PROGRESS REPORT**

## **CGEWHO - CHENNAI PHASE-III PROJECT**

---

In Block C3: First Floor level Columns 100% completed. Shuttering & Bar bending work on progress for First Half of First Floor level slab.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**View of C1, C2 Block**



**View of C1, C2 & C3 Block from B Block**



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block D1: Pile Cap Works Complete. Short Column work and Earthwork backfilling for on Progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Block D2 : Fifth floor level slab First Half Concrete Completed. Shuttering & Bar bending work on progress for Second Half of Fifth Floor level slab.





# **PROGRESS REPORT**

## **CGEWHO - CHENNAI PHASE-III PROJECT**

---

In Block D3: Third Floor level Slab First Half Completed. Shuttering & Bar bending work on progress for Second Half of Third Floor level slab.



# **PROGRESS REPORT**

## **CGEWHO - CHENNAI PHASE-III PROJECT**

---

In Community Hall : Pile cap Concrete casting completed. Stilt floor Columns completed. Shuttering work on progress for Stilt floor roof slab.



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability if concrete.			

**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Concrete Cube Compressive Strength Testing**



**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---

**20mm & 12mm Aggregate Sieve Analysis Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Fine Aggregate Sieve Analysis Testing**



**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---

**PROJECT MONITORING COMMITTEE**  
**SECOND MEETING HELD ON 30.08.2019**

**Meeting held with PMC Members regarding Progress of the Project**



**Sh. Bhupinder Singh, CEO CGEWHO & Chairperson PMC addressing PMC Elected members. Other Members present are Sh.Gagan Gupta, Dy. Director (Tech) & Dr. Narayana Rao Battu, Jt. Secretary M/o HUA**

---



**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---



**Inauguration of Model Flat 'C' Type by CEO, CGEWHO**





**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---



**Entrance View of Type 'C' Model Flat**



**PMC Members & Other Beneficiaries With CEO, CGEWHO & Jt.Secretary, M/o HUA**

**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---



**PMC Members & Beneficiaries visting Type 'C' Model Flat**



**PMC Members Discussions with CEO, CGEWHO**

# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---



**UPVC French Windows For ‘C’ Type Model Flat Hall Balcony**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---



**Inauguration of Model Flat ‘B’ Type by CEO, CGEWHO**



**PMC Members & Beneficiaries visiting Type ‘B’ Model Flat**

**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---



**CEO, CGEWHO Discussion with Dy.Dir (Tech), CGEWHO and Project Manager, Chennai Phase-III**

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---



**PMC Members Discussions with CEO, CGEWHO**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**CEO, CGEWHO Inspecting Type ‘D’ Model Flat – Finishing Work**  
**Under Progress**



**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---



**CEO, CGEWHO & Dy. Director (Tech), CGEWHO Inspecting  
Quality Control Tests Carried out at Site**

---



**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**



**CEO, CGEWHO & Dy. Director (Tech), CGEWHO Inspecting Work Progress in 'D' Block**