

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

31.01.2020

BLOCK	STATUS AS ON 31.01.2020
A1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt floor Columns Concrete 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab First half Concrete Casting 90% Completed. • Shuttering and bar bending work for Second Half of Second Floor level slab 90% completed.
BLOCK	STATUS AS ON 31.01.2020
A2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt floor Columns Concrete 100% completed. • First floor level slab First Half Concrete Casting 100% Completed. • Shuttering and Bar bending work for Second Half of First Floor level slab 30% completed and balance work on progress. • First floor column bar bending and shuttering works in progress.
BLOCK	STATUS AS ON 31.01.2020
B1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor Level 100%Completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor Level 100% Completed



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth floor Level 100% Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth floor Level 100% Completed • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh floor Level 100% Completed • Seventh floor level slab Concrete Casting 100% Completed. • Columns up to Eighth floor level 50% completed • Eighth floor level First half slab shuttering and bar bending works 50% completed and balance works on progress • Block work in First floor 80% completed. • Block work in Second floor 55% completed • Block work in Third floor 45% completed • Model Flat Finishing works Completed.
BLOCK	STATUS AS ON 31.01.2020
B2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • PCC for pile cap 100% completed. • Pile Cap Casting 100% completed • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Bar bending fabrication works for Columns up to Fourth Floor level on progress. • Block work in First floor 30% completed.
BLOCK	STATUS AS ON 31.01.2020
C1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth floor level 100% completed. • Fifth floor level slab Concrete Casting 100% Completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Columns up to Sixth floor level 100% completed. • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh floor level 100% completed. • Seventh floor level slab Concrete Casting 100% Completed. • Columns up to Eighth floor level 50% completed. • Shuttering and Bar bending work for First half of Eighth Floor level slab 10% Completed and balance work on progress. • Block work in First Floor Level 85% completed. • Block work in Second Floor Level 85% completed. • Block work in Third Floor Level 15% completed. • Model Flat Finishing Works completed. • Stilt ceiling plastering 85% completed • First Floor ceiling plastering 85% completed
BLOCK	STATUS AS ON 31.01.2020
C2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second Floor level 100% Completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third Floor level 100% Completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth Floor level 100% Completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth Floor level 100% Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth Floor level 100% Completed. • Sixth Floor level Slab First Half Concrete Casting 100% Completed. • Shuttering & Bar bending work for Second half of Sixth floor level slab work on progress. • Block work in First Floor Level 30% completed. • Stilt floor ceiling plastering 75% completed.
BLOCK	STATUS AS ON 31.01.2020
C3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to Stilt floor level 100% completed. • PCC flooring for Stilt Floor 100% Completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level slab concrete casting 100% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Columns up to Fourth floor level 50% completed. • Fourth floor level slab First half Concrete Casting 100% completed. • Stilt floor ceiling plastering 80% completed.
BLOCK	STATUS AS ON 31.01.2020
D1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (PCC) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt Floor Columns Concrete work 100% Completed. • First floor level slab First Half Concrete Casting 100% Completed. • Shuttering and Bar bending work for Second half of First Floor level slab 90% completed and balance work on progress.
BLOCK	STATUS AS ON 31.01.2020
D2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth Floor level Slab 100% Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth Floor level Slab 100% Completed. • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh Floor level Slab 50% Completed and balance works in progress. • Seventh floor level slab shuttering and bar bending works 90% complete and balance work in progress. • Block work in First Floor Level 80% completed. • Block work in Second Floor Level 45% completed. • Model Flat Finishing Works on progress.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 31.01.2020
D3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casing 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casing 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level Slab Concrete Casing 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level Slab First Half Concrete Casing 100% Completed • Shuttering and Barbending work for Second half of Fourth floor level slab 95% completed. • Barbending works on progress for columns up to Fifth floor.
BLOCK	STATUS AS ON 31.01.2020
COMMUNITY HALL	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% Completed. • PCC for pile cap 100% completed • Pile cap casting 100% completed. • Earthwork backfilling 100% completed • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third Floor level concrete casting 15% completed and balance work on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

PHOTOGRAPHS OF WORK PROGRESS AS ON 31.01.2020

Block A1: Second Floor level slab First half Concrete casting 100% completed. Shuttering and barbending work on progress for second half.



Block A2: First Floor level slab concrete 1st Half completed & in 2nd half beam shuttering and barbending fabrication works on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block B1: Columns up to eight floor level 50% completed. Shuttering and barbending works on progress for First half of Eight Floor slab level.



Block B2: Third Floor Level slab concrete 100% completed. Shuttering and Bar bending works for Columns up to fourth floor level on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block C1: Columns up to eight floor level 50% completed and balance work on progress. Shuttering work on progress for First half of Eight Floor level slab.



Block C2: Sixth Floor level slab First half concrete 100% completed. Shuttering and Barbending work on progress for Second half of Sixth Floor level slab.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block C3: Third Floor Level slab concrete 100% completed. Fourth Floor Level slab First Half concrete completed .



Block D1: First Floor Level slab 1st Half concrete completed and for 2nd half Shuttering works & Barbending works 90% completed..



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block D2: Shuttering & Barbending work for First Half of Seventh Floor level slab 90% completed.



Block D3: Fourth Floor Level slab 1st Half concrete completed and for 2nd half Shuttering and bar bending work 95% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Community Hall: Second Floor Level Slab Concrete casting 100 % completed.
Third Floor Column Concrete work 15% completed and balance work on progress.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability if concrete.			



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Concrete Cube Compressive Strength Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

20mm & 12mm Aggregate Sieve Analysis Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

Fine Aggregate Sieve Analysis Testing

