

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

29.02.2020

BLOCK	STATUS AS ON 29.02.2020
A1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt floor Columns Concrete 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 15% completed.
BLOCK	STATUS AS ON 29.02.2020
A2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt floor Columns Concrete 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 50% completed
BLOCK	STATUS AS ON 29.02.2020
B1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor Level 100%Completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor Level 100% Completed • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth floor Level 100%Completed. • Fifth floor level slab Concrete Casting 100% Completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Columns up to Sixth floor Level 100%Completed • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh floor Level 100%Completed • Seventh floor level slab Concrete Casting 100% Completed. • Columns up to Eighth floor level 80% completed • Eighth floor level slab First half Concrete casting 100% completed. • Block work in First floor 85% completed. • Block work in Second floor 70% completed • Block work in Third floor 55% completed. • Block work in Fourth floor 35% completed. • Block work in Fifth floor 25% completed. • Model Flat Finishing works Completed.
BLOCK	STATUS AS ON 29.02.2020
B2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • PCC for pile cap 100% completed. • Pile Cap Casting 100% completed • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Bar bending fabrication works for Columns up to Fourth Floor level on progress. • Block work in First floor 30% completed.
BLOCK	STATUS AS ON 29.02.2020
C1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth floor level 100% completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth floor level 100% completed. • Sixth floor level slab Concrete Casting 100% Completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Columns up to Seventh floor level 100% completed. • Seventh floor level slab Concrete Casting 100% Completed. • Columns up to Eighth floor level 100% completed. • Shuttering and Bar bending work for First half of Eighth Floor level slab 90% Completed and balance work on progress. • Block work in First Floor Level 85% completed. • Block work in Second Floor Level 85% completed. • Block work in Third Floor Level 45% completed. • Block work in Fourth Floor Level 15% completed. • Block work in Fifth Floor Level 10% completed. • Model Flat Finishing Works completed. • Stilt ceiling plastering 85% completed • First Floor ceiling plastering 85% completed
BLOCK	STATUS AS ON 29.02.2020
C2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second Floor level 100% Completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third Floor level 100% Completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth Floor level 100% Completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth Floor level 100% Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth Floor level 100% Completed. • Sixth Floor level Slab First Half Concrete Casting 100% Completed and Second Half Concrete Casting 50% completed. • Columns up to Seventh Floor level 50% Completed. • Shuttering & Bar bending work for First half of Seventh floor level slab work 50% completed and balance work on progress. • Block work in First Floor Level 45% completed. • Stilt floor ceiling plastering 75% completed.
BLOCK	STATUS AS ON 29.02.2020
C3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to Stilt floor level 100% completed. • PCC flooring for Stilt Floor 100% Completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Third floor level slab concrete casting 100% completed. • Columns up to Fourth floor level 50% completed. • Fourth floor level slab First half Concrete Casting 100% completed. • Columns up to Fifth floor level 50% completed. • Shuttering and barbending works on progress for First half of Fifth floor level slab. • Stilt floor ceiling plastering 80% completed.
BLOCK	STATUS AS ON 29.02.2020
D1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (PCC) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt Floor Columns Concrete work 100% Completed. • First floor level slab Concrete Casting 100% Completed. • Columns upto Second floor level 50% completed. • Shuttering and Bar bending work for First half of Second Floor level slab 15% completed and balance work on progress.
BLOCK	STATUS AS ON 29.02.2020
D2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth Floor level Slab 100% Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth Floor level Slab 100% Completed. • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh Floor level Slab 100% Completed.. • Seventh floor level slab First Half Concrete Casting 100% Completed. • Shuttering and Bar bending work for Second half of Seventh Floor level slab 20% completed and balance work on progress. • Block work in First Floor Level 85% completed. • Block work in Second Floor Level 65% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Block work in Third Floor Level 10% completed. • Block work in Fourth Floor Level 10% completed. • Model Flat Finishing Works on progress.
BLOCK	STATUS AS ON 29.02.2020
D3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level Slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level Slab Concrete Casting 100% Completed • Columns up to Fifth floor level 50% completed. • Shuttering and Barbending work for First half of Fifth floor level slab 10% completed.
BLOCK	STATUS AS ON 29.02.2020
COMMUNITY HALL	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% Completed. • PCC for pile cap 100% completed • Pile cap casting 100% completed. • Earthwork backfilling 100% completed • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third Floor level concrete casting 100% completed. • Shuttering and barbending works for Third floor level slab 30% Completed and balance work on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

PHOTOGRAPHS OF WORK PROGRESS AS ON 29.02.2020

Block A1: Second Floor level slab concrete casting 100% completed. Shuttering and barbending work on progress for 1st Half of Third Floor level.



Block A2: First Floor level slab concrete casting 100% completed. Shuttering and barbending work on progress for 1st Half of Second Floor level.



PROGRESS REPORT **CGEWHO - CHENNAI PHASE-III PROJECT**

Block B1: Eight Floor Level slab 1st Half concrete casting 100% completed.



Block B2: Third Floor Level slab concrete 100% completed. Bar bending works for Columns up to fourth floor level on progress.



PROGRESS REPORT **CGEWHO - CHENNAI PHASE-III PROJECT**

Block C1: Eight Floor Level slab 1st half concrete casting 100% completed. Shuttering work on progress for 2nd half of Eight Floor level slab.



Block C2: Sixth Floor level slab 1st Half concrete casting completed & 2nd Half concrete casting 50% completed. Shuttering and Barbending work on progress for 1st half of Seventh Floor level slab.



PROGRESS REPORT **CGEWHO - CHENNAI PHASE-III PROJECT**

Block C3: Fourth Floor Level slab 1st Half concrete casting completed. Shuttering works on progress for 1st half of Fifth Floor level slab.



Block D1: First Floor Level slab concrete casting 100% completed. Shuttering works & Barbending works for 1st Half of Second floor level 15% completed..



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block D2: Seventh Floor level slab 1st Half Concrete casting completed. Shuttering works & Barbending works for 2nd Half of Seventh floor level slab 20% completed..



Block D3: Fourth Floor Level slab concrete casting 100% completed. Shuttering works & Barbending works for 1st Half of Fifth floor level slab 10% completed..



PROGRESS REPORT **CGEWHO - CHENNAI PHASE-III PROJECT**

Community Hall: Second Floor Level Slab Concrete casting 100 % completed. Shuttering works & Barbending works for Third floor level slab 30% completed and balance work on progress.



PROGRESS REPORT
CGEWHO - CHENNAI PHASE-III PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability if concrete.			



PROGRESS REPORT
CGEWHO - CHENNAI PHASE-III PROJECT

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Concrete Cube Compressive Strength Testing



PROGRESS REPORT
CGEWHO - CHENNAI PHASE-III PROJECT

20mm & 12mm Aggregate Sieve Analysis Testing



PROGRESS REPORT
CGEWHO - CHENNAI PHASE-III PROJECT

Fine Aggregate Sieve Analysis Testing

