

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

31.10.2021

BLOCK	STATUS AS ON 31.10.2021
A1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 100% completed.</li> <li>• Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed.</li> <li>• Pile Chipping Work 100% completed.</li> <li>• Pile Cap casting 100% completed.</li> <li>• Earthwork backfilling 100% completed.</li> <li>• Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed.</li> <li>• Stilt floor Columns Concrete 100% completed.</li> <li>• First floor level slab Concrete Casting 100% completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% completed.</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab Concrete Casting 100% completed.</li> <li>• Columns up to Fourth floor level 100% completed.</li> <li>• Fourth floor level slab First half Concrete Casting 100% completed.</li> <li>• Shuttering &amp; Reinforcement works for Second half of Fourth floor level slab 40% completed and balance work on progress.</li> <li>• Block work in First floor 90% completed.</li> <li>• Block work in Second floor 75% completed.</li> <li>• Stilt ceiling plastering 40% completed.</li> <li>• Model Flat Finishing works 85% completed.</li> </ul>
BLOCK	STATUS AS ON 31.10.2021
A2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 100% completed.</li> <li>• Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed.</li> <li>• Pile Chipping Work 100% completed.</li> <li>• Pile Cap casting 100% completed.</li> <li>• Earthwork backfilling 100% completed.</li> <li>• Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed.</li> <li>• Stilt floor Columns Concrete 100% completed.</li> <li>• First floor level slab Concrete Casting 100% completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% completed.</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab First half Concrete Casting 100% completed.</li> <li>• Shuttering &amp; Barbending works for Second half of Third floor level slab 80% completed and balance work on progress.</li> <li>• Block work in First floor 75% completed.</li> <li>• Stilt Ceiling plastering works 65% completed.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS AS ON 31.10.2021
B1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Third floor Level 100%Completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor Level 100% Completed</li> <li>• Fourth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fifth floor Level 100%Completed.</li> <li>• Fifth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Sixth floor Level 100%Completed</li> <li>• Sixth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Seventh floor Level 100%Completed</li> <li>• Seventh floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Eighth floor level 100% completed</li> <li>• Eighth floor level slab Concrete casting 100% completed.</li> <li>• Columns up to Ninth floor level 100% completed.</li> <li>• Ninth floor level slab Concrete casting 100% completed.</li> <li>• Columns up to Tenth floor level 100% completed.</li> <li>• Tenth floor level slab Concrete casting 100% completed.</li> <li>• Columns up to Terrace floor level 75% completed.</li> <li>• Shuttering &amp; Barbending works for First half of Terrace floor level slab 80% completed and balance work on progress.</li> <li>• Block work in First floor 85% completed.</li> <li>• Block work in Second floor 85% completed</li> <li>• Block work in Third floor 85% completed.</li> <li>• Block work in Fourth floor 85% completed.</li> <li>• Block work in Fifth floor 85% completed.</li> <li>• Block work in Sixth floor 85% completed.</li> <li>• Block work in Seventh floor 50% completed.</li> <li>• Block work in Eight floor 70% completed.</li> <li>• Block work in Ninth floor 20% completed.</li> <li>• Stilt ceiling plastering 80% completed.</li> <li>• First Floor ceiling plastering 90% completed.</li> <li>• Second Floor ceiling plastering 90% completed.</li> <li>• Third Floor ceiling plastering 90% completed.</li> <li>• Fourth Floor ceiling plastering 55% completed.</li> <li>• Fifth Floor ceiling plastering 35% completed.</li> <li>• First Floor Wall plastering 75% completed.</li> <li>• Second Floor Wall plastering 75% completed.</li> <li>• Third Floor Wall plastering 75% completed.</li> <li>• Fourth Floor Wall plastering 60% completed.</li> <li>• Model Flat Finishing works Completed.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<b>BLOCK</b>	<b>STATUS AS ON 31.10.2021</b>
B2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 100% completed.</li> <li>• PCC for pile cap 100% completed.</li> <li>• Pile Cap Casting 100% completed</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Barbending fabrication works for Columns up to Fourth Floor level on progress.</li> <li>• Block work in First floor 50% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.10.2021</b>
C1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor level 100% completed.</li> <li>• Fourth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fifth floor level 100% completed.</li> <li>• Fifth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Sixth floor level 100% completed.</li> <li>• Sixth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Seventh floor level 100% completed.</li> <li>• Seventh floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Eighth floor level 100% completed.</li> <li>• Eighth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns upto Ninth floor level 100% completed.</li> <li>• Ninth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns upto Tenth floor level 100% completed.</li> <li>• Tenth floor level slab First Half Concrete Casting 100% Completed.</li> <li>• Shuttering &amp; Barbending works for Second half of Tenth floor level slab 20% completed and balance work on progress.</li> <li>• Block work in First Floor Level 95% completed.</li> <li>• Block work in Second Floor Level 95% completed.</li> </ul>



## **PROGRESS REPORT**

### **CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>• Block work in Third Floor Level 95% completed.</li> <li>• Block work in Fourth Floor Level 95% completed.</li> <li>• Block work in Fifth Floor Level 95% completed.</li> <li>• Block work in Sixth Floor Level 85% completed.</li> <li>• Stilt ceiling plastering 85% completed.</li> <li>• First Floor ceiling plastering 90% completed.</li> <li>• Second Floor ceiling plastering 90% completed.</li> <li>• Third Floor ceiling plastering 90% completed.</li> <li>• Fourth Floor ceiling plastering 90% completed.</li> <li>• Fifth Floor ceiling plastering 70% completed.</li> <li>• First Floor Wall plastering 90% completed.</li> <li>• Second Floor Wall plastering 80% completed.</li> <li>• Third Floor Wall plastering 40% completed.</li> <li>• Fourth Floor Wall plastering 80% completed.</li> <li>• Fifth Floor Wall plastering 60% completed.</li> <li>• Model Flat Finishing Works completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.10.2021</b>
C2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second Floor level 100% Completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Third Floor level 100% Completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth Floor level 100% Completed.</li> <li>• Fourth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fifth Floor level 100% Completed.</li> <li>• Fifth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Sixth Floor level 100% Completed.</li> <li>• Sixth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Seventh Floor level 100% Completed.</li> <li>• Seventh floor level slab concrete casting 100% completed.</li> <li>• Columns up to Eight Floor level 100% Completed.</li> <li>• Eight floor level slab concrete casting 100% completed.</li> <li>• Columns up to Ninth Floor level 100% completed.</li> <li>• Ninth floor level slab First half concrete casting 100% completed.</li> <li>• Shuttering &amp; Barbending works for Second half of Ninth floor level slab 80% completed and balance work on progress.</li> <li>• Columns up to Tenth Floor level 100% completed</li> <li>• Block work in First Floor Level 90% completed</li> <li>• Block work in Second Floor Level 90% completed.</li> <li>• Block work in Third Floor Level 90% completed.</li> <li>• Block work in Fourth Floor Level 80% completed.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>• Block work in Fifth Floor Level 80% completed.</li> <li>• Block work in Sixth Floor Level 20% completed.</li> <li>• Stilt floor ceiling plastering 90% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.10.2021</b>
C3 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to Stilt floor level 100% completed.</li> <li>• PCC flooring for Stilt Floor 100% Completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab concrete casting 100% completed.</li> <li>• Columns up to Fourth floor level 100% completed.</li> <li>• Fourth floor level Slab Concrete Casting 100% completed.</li> <li>• Columns up to Fifth floor level 100% completed.</li> <li>• Fifth floor level slab concrete casting 100% completed.</li> <li>• Columns up to Sixth floor level 100% completed</li> <li>• Sixth floor level slab concrete casting 100% completed.</li> <li>• Columns up to Seventh floor level 100% completed.</li> <li>• Shuttering &amp; Barbending works for First half of Seventh floor level slab 10% completed and balance work on progress.</li> <li>• Block work in First floor level 85% completed.</li> <li>• Block work in Second floor level 80% completed.</li> <li>• Block work in Third Floor Level 80% completed.</li> <li>• Stilt floor ceiling plastering 90% completed.</li> <li>• First floor ceiling plastering 60% completed</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.10.2021</b>
D1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 100% completed.</li> <li>• Plain Cement Concrete (PCC) For Pile Cap work 100% completed.</li> <li>• Pile Chipping Work 100% completed.</li> <li>• Pile Cap casting 100% completed.</li> <li>• Earthwork backfilling 100% completed.</li> <li>• Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed.</li> <li>• Stilt Floor Columns Concrete work 100% Completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level Slab Concrete Casting 100% Completed.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level Slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor level 100% completed.</li> <li>• Fourth floor level Slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fifth floor level 100% completed.</li> <li>• Fifth floor level Slab Concrete Casting 100% Completed.</li> <li>• Columns up to Sixth floor level 70% completed.</li> <li>• Shuttering &amp; Barbending works for First half of Sixth floor level slab 20% completed and balance work on progress.</li> <li>• Block work in First floor level 75% completed.</li> <li>• Block work in Second floor level 75% completed.</li> <li>• Block work in Third floor level 45% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.10.2021</b>
D2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor level 100% completed.</li> <li>• Fourth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fifth Floor level Slab 100% Completed.</li> <li>• Fifth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Sixth Floor level Slab 100% Completed.</li> <li>• Sixth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Seventh Floor level Slab 100% Completed.</li> <li>• Seventh floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Eight Floor level Slab 100% Completed</li> <li>• Eight floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Ninth Floor level Slab 100% Completed.</li> <li>• Ninth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Tenth Floor level Slab 100% Completed.</li> <li>• Tenth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Terrace Floor level Slab 50% Completed.</li> <li>• Block work in First Floor Level 90% completed.</li> <li>• Block work in Second Floor Level 90% completed.</li> <li>• Block work in Third Floor Level 90% completed.</li> <li>• Block work in Fourth Floor Level 90% completed.</li> <li>• Block work in Fifth Floor Level 80% completed.</li> <li>• Block work in Sixth Floor Level 20% completed.</li> <li>• Block work in Seventh Floor Level 75% completed.</li> <li>• Block work in Eight Floor Level 75% completed.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>• Stilt ceiling plastering 80% completed.</li> <li>• First Floor ceiling plastering 90% completed.</li> <li>• Second Floor ceiling plastering 90% completed.</li> <li>• Third Floor ceiling plastering 35% completed.</li> <li>• First Floor Wall plastering 70% completed.</li> <li>• Second Floor Wall plastering 60% completed.</li> <li>• Third Floor Wall plastering 35% completed.</li> <li>• Model Flat Finishing Works completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.10.2021</b>
D3 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level Slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor level 100% completed.</li> <li>• Fourth floor level Slab Concrete Casting 100% Completed</li> <li>• Columns up to Fifth floor level 50% completed.</li> <li>• Fifth floor level Slab Concrete Casting 100% Completed.</li> <li>• Columns up to Sixth floor level 100% completed.</li> <li>• Sixth floor level Slab Concrete Casting 100% Completed.</li> <li>• Columns up to Seventh floor level 100% completed.</li> <li>• Seventh floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Eight floor level 100% completed.</li> <li>• Eight floor level slab First half Concrete Casting 100% Completed.</li> <li>• Shuttering &amp; Barbending works for Second half of Eight floor level slab 85% completed and balance works on progress.</li> <li>• Block work in First Floor Level 85% completed.</li> <li>• Block work in Second Floor Level 85% completed.</li> <li>• Block work in Third Floor Level 80% completed.</li> <li>• Block work in Fourth Floor Level 75% completed.</li> <li>• Block work in Fifth Floor Level 75% completed.</li> <li>• Block work in Sixth Floor Level 15% completed.</li> <li>• Stilt ceiling plastering 85% completed.</li> <li>• First Floor ceiling plastering 85% completed.</li> <li>• Second Floor ceiling plastering 85% completed.</li> <li>• Third Floor ceiling plastering 80% completed.</li> <li>• Fourth Floor ceiling plastering 60% completed.</li> <li>• First Floor Wall plastering 80% completed.</li> <li>• Second Floor Wall plastering 80% completed.</li> <li>• Third Floor Wall plastering 50% completed.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

<b>BLOCK</b>	<b>STATUS AS ON 31.10.2021</b>
COMMUNITY HALL	<ul style="list-style-type: none"><li>• Piling work 100% completed.</li><li>• Earth work excavation for Pile Cap works 100% Completed.</li><li>• PCC for pile cap 100% completed</li><li>• Pile cap casting 100% completed.</li><li>• Earthwork backfilling 100% completed</li><li>• Columns up to First floor level 100% completed.</li><li>• First floor level slab Concrete Casting 100% Completed</li><li>• Columns up to Second floor level 100% completed.</li><li>• Second floor level slab Concrete Casting 100% Completed.</li><li>• Columns up to Third Floor level concrete casting 100% completed.</li><li>• Third floor level slab Concrete Casting 100% Completed.</li><li>• Columns up to Fourth Floor level concrete casting 100% completed.</li><li>• Shuttering &amp; Barbending for Fourth floor level slab 85% completed and balance work on progress.</li><li>• Blockwork in First floor 95% completed.</li><li>• Blockwork in Second floor 50% completed.</li><li>• Stilt ceiling plastering 85% completed.</li><li>• First Floor ceiling plastering 95% completed.</li><li>• First Floor Wall plastering 95% completed.</li><li>• First Floor ceiling Putty 95% completed.</li><li>• First Floor wall Putty 95% completed.</li><li>• First Floor 1<sup>st</sup> Coat Inner painting 95% completed.</li><li>• First Floor – Floor Tile laying 95% completed.</li><li>• First Floor UPVC Window fixing 95% completed.</li></ul>





# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

## **PHOTOGRAPHS OF WORK PROGRESS AS ON 31.10.2021**

Block A1: Fourth floor level slab 1<sup>st</sup> half concrete 100% completed. Shuttering & reinforcement works in 2<sup>nd</sup> half of Fourth Floor level slab 40% completed and balance work on progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Block A2: Third floor level slab 1<sup>st</sup> half concrete 100% completed. Shuttering & barbending works in 2<sup>nd</sup> half of Third Floor level slab 80% completed and balance work on progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Block B1: Columns upto Terrace Floor 75% completed. Shuttering and Barbending works for 1<sup>st</sup> Half of Terrace floor level slab 80% completed and balance work on progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Block B2: Third Floor Level slab concrete casting 100% completed. Bar bending works for Columns up to fourth floor level on progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Block C1: Tenth floor level slab First Half Concrete casting 100% completed. Shuttering & Barbending works in 2<sup>nd</sup> Half of Tenth Floor level 20% completed and balance works on progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Block C2: Ninth floor level slab First Half Concrete casting 100% completed. Shuttering & Barbending works for 2<sup>nd</sup> Half of Ninth floor level slab 80% completed and balance work on progress. Columns upto Tenth Floor level 100% completed.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Block C3: Columns upto Seventh Floor level 100% completed. Shuttering & Barbending works for 1<sup>st</sup> Half of Seventh floor level slab 10% completed and balance work on progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Block D1: Fifth Floor Level Slab Concrete casting 100 % completed. Shuttering & Barbending works for 1<sup>st</sup> half of Sixth Floor level slab 20% completed and balance work on progress.





## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Block D2: Tenth Floor Level Slab Concrete casting 100% completed. Columns upto Terrace floor level 50% completed.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Block D3: Eight Floor Level slab 1<sup>st</sup> half concrete casting 100% completed. Shuttering & Barbending works for 2<sup>nd</sup> half of Eight floor level slab 85% completed and balance work on progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Community Hall: Columns upto Fourth floor level 100% completed. Shuttering and Barbending works for Fourth floor level slab 85% completed and balance work on progress.



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Uthiramerur, Kanchipuram (DT) Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Uthiramerur, Kanchipuram (DT) Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Uthiramerur, Kanchipuram (DT) Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability of concrete.			



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Concrete Cube Compressive Strength Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**20mm & 12mm Aggregate Sieve Analysis Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Fine Aggregate Sieve Analysis Testing**

