

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

30th -SEPT-2021

PACKAGE-II	STATUS AS ON 30/09/2021
Up to Last Month Block D01	<ul style="list-style-type: none"> • Mumty & Machine Room External Painting work completed. • Kitchen sink fixing work in 6 flats completed. • False ceiling tile fixing work in toilets completed from 2nd to 5th floor. • Rising main fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Kitchen sink fixing work in 50 flats completed. (Total 56) • False ceiling tile fixing work in toilets completed from 6th to 14th floor. • Vertical expansion joint sheet fixing work completed. • Balcony drain grating fixing work completed. • 2nd coat External painting work in open to sky shaft area completed. • Internal fire alarm work is in progress. • Common area light fixing work is in progress. • CCTV camera fixing in progress in stilt floor.
Up to Last Month Block D02	<ul style="list-style-type: none"> • Mumty & Machine Room External Painting work completed. • Rising main fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Kitchen sink fixing work in 56 flats completed. • False ceiling tiles fixing work completed up to 11th floor. • Vertical expansion joint aluminum sheet fixing work completed. • Balcony drain grating fixing work completed.
Up to Last Month Block D03	<ul style="list-style-type: none"> • Chinaware fixing work completed from 3rd floor to 7th floor. • Mumty & Machine Room External Painting work completed. • Rising main fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Kitchen sink fixing work in 56 flats completed. • False ceiling tiles fixing work completed up to 11th floor. • Vertical expansion joint aluminum sheet fixing work completed. • Balcony drain grating fixing work completed. • Chinaware fixing work completed from 8th floor to 10th floor.
Up to Last Month Block D04	<ul style="list-style-type: none"> • Balance 8% External painting work completed. (Total 98%). • Basement tiles flooring work in corridor completed. • Mumty & Machine Room External Painting work 75% completed. • Rising main fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • Balance • Mumty & Machine Room external painting work completed. • Kitchen sink fixing work in 56 flats completed. • Balcony drain grating fixing work completed.
Up to Last Month Block D05	<ul style="list-style-type: none"> • Balance 8% Aluminum door window glazing fixing work completed. (Total 98%). • Internal Painting work completed up to 14th floor. • Internal door shutters painting work completed from 11th to 14th floor. • Internal fire shaft door frame fixing work completed up to 14th floor.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • External painting works 90% completed. • Kitchen sink fixing work in 56 flats completed. • Basement floor tiling in corridor completed. • • Mumty & machine Room external painting work completed. • Over head water tank tiling work completed.
Up to Last Month Block D06	<ul style="list-style-type: none"> • Over head water tank base slab casted. • Terrace projection slab 25% casted. • Parapet wall brick work completed at terrace. • Balcony RCC wall casted from 9th floor to 14th floor. • Balance 15% 14th floor Brick completed. (Total 100%). • Internal wall conduiting work completed at 14th floor. • Internal Plaster work completed at 1st & 14th floor. (Total 100%). • Door frames fixing completed at 13th & 14th floor. • Vertical CI piping work completed up to 6th floor. • Cpvc piping work completed up to 11th floor.
Current Month Activity	<ul style="list-style-type: none"> • Over head water tank wall casted. • Machine Room shuttering work is in progress. • Terrace projection slab 35% casted. (Total 60%). • Basement Brick work completed. • Vertical CI piping work completed from 7th to 12th floor. • Cpvc piping work completed from 12th to 13th floor. • Wings-3 & 4 external plaster work 30% completed. • Internal wall putty work completed up to 6th floor.
Up to Last Month Non-Tower	<ul style="list-style-type: none"> • Road area PCC 240 Sqm completed front of block D-02. • Road reinforcement work for vdf is in progress front of block D-02. • Basket ball & Tennis court foundation brick work completed. • Drain SFRC cover casting & laying completed front of block D-03. • Front portion of blocks D-02, D-3, D-04 & D-05 development work is in progress. • Soil dressing, preparation work and Plantation work in progress. • Amphitheatre granite stone work completed. • Central Park pathway chequered tiles flooring work 65% completed. • Pergola 1 no erection work completed.
Current Month Activity	<ul style="list-style-type: none"> • Balance Road VDF completed front of block D-02. • Soil filling work in Road area is in progress near boundary wall. • Basket ball & Tennis court soil compaction work is in progress. • Front portion of blocks D-02, D-3, D-04 & D-05 development work is in progress. • Soil dressing, preparation work and Plantation work in progress. • Pergola 3nos erection & painting work completed. (Total 100% completed). • Basement firefighting work is in progress. • CCTV camera fixing in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-II on 30th SEPT -2021

DEVELOPMENT WORK IS IN PROGRESS FRONT OF BLOCK D-04 & D05.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

EXTERNAL PLASTER WORK OF BLOCK D-06 IS IN PROGRESS.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTER PARK DEVELOPMENT WORK IN PROGRESS



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**GREEN AREA DEVELOPMENT WORK FRONT OF BLOCKS D-02, D-3 D-04 IS
IN PROGRESS.**



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 30/09/2021
Up to Last Month Block C01	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100% Internal primer & 1st coat paint work completed. • 70% External First coat Paint work completed. • Lift ready for testing.
Current Month Activity	<ul style="list-style-type: none"> • Level 01 to 08: Chinaware fitting completed. • Level 01 to 14: Electrical Rising main completed. • Exhaust fan of toilet and kitchen is completed. • Main door teak polish is on progress.
Up to Last Month Block C05	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI& CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100%: Internal flat primer & 1st coat paint work completed. • 90% External First coat Paint work completed. • 100% Common area First coat paint work completed. • Lift ready for testing.
Current Month Activity	<ul style="list-style-type: none"> • Electrical rising main work completed. • 100% Chinaware fitting work completed. • Exhaust fan of toilet and kitchen is completed.
Up to Last Month Block C-06	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100% Internal 1st coat paint including common area work completed. • 90% External First coat Paint work completed. • Lift ready for testing.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Electrical rising main work completed. • 100% Chinaware fitting work completed. • Exhaust fan of toilet and kitchen is completed.
Up to Last Month Block C07	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI&CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat internal electrical wiring, switches & MCB completed. • 100% Internal POP cornice & Wall putty completed. • 100%: Internal 1st coat paint including common area work completed. • 95% External First coat Paint work completed. • Lift ready for testing.
Current Month Activity	<ul style="list-style-type: none"> • Electrical rising main work completed. • 100% Chinaware fitting work completed. • Exhaust fan of toilet and kitchen is completed.
Up to Last Month Block C08	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% CI & CPVC work completed. • 100% Flat POP cornice & 1st coat putty work completed. • 100% Floor tile and wall tile completed. • 100% External 1st coat wall putty work completed. • 100% M.S staircase railing & marble completed. • 100% S.S balcony railing work completed. • Terrace brick coba 80% completed.
Current Month Activity	<ul style="list-style-type: none"> • Lift stone cladding work starts. • Remaining 20% Terrace brick coba work is in progress. • Aluminum door & window making 100% and fixing 40% completed. • Aluminum louvers making 100% and fixing 30% completed. • Level 01 to 05: Main door fixing is in progress.
Up to Last Month Block C09	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. • Level 12: Internal 1st coat putty completed. • 60% External plaster completed. • Level 14: Internal plumbing (cPVC) completed. • Level 06: External CI work completed. • 80% M.S staircase railing work completed. • Terrace brick coba 80% completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 13: Internal 1st coat putty is in progress. • Level 01 to 06: Water proofing work completed. • Level 07: Water proofing work is in progress. • Toilet Wall tile fixing work starts. • Level 07,08&09: External CI work completed. • Level 10: External CI work is in progress. • Remaining 40% External plaster work completed. • Level 01&02: S.S railing work completed. • Remaining 20% Terrace brick coba work is on progress. • Lift installation work is on progress.
Up To Last Month Block C10	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter (Teak) & staircase marble completed. • 100% Internal POP cornice & Wall putty completed. • 75% External paint completed. • Aluminium glass fixing 90% completed.
Current Month Activity	<ul style="list-style-type: none"> • Level 01: Internal Painting work is on progress. • 10% External paint work completed. <ul style="list-style-type: none"> • 100%Lift cladding work completed. • Lift installation work is on progress. • 100%Internal door fixing completed. • Level 01 to 05: Electrical wiring completed. • Level 06: Electrical wiring is in progress. • Stilt granite flooring & feature wall starts.
Up to Last Month Block C11	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% Flat Electrical wiring completed. • 100% Internal POP cornice & Wall putty completed. • 75% External First coat Paint work completed.
Current Month Activity	<ul style="list-style-type: none"> • 100%Stilt granite flooring & feature wall is on progress. • Lift earthing work is on progress. • Lift installation work is on progress. • Level 01 to 04: Electrical switch socket completed. • Level 05: Electrical switch socket is in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block C12	<ul style="list-style-type: none"> • 100% RCC work completed. • 100% Tile work CI, GI & CPVC work completed. • 100% M.S staircase & S.S balcony Railing work completed. • 100% Aluminum Door window & Louvers fixing completed. • 100% Door shutter & staircase marble completed. • 100% flat internal electrical wiring completed. • 100% Internal POP cornice & Wall putty completed. • 85% Internal primer & 1st coat paint work completed. • Lift ready for testing. • 70% External painting work completed.
Current Month Activity	<ul style="list-style-type: none"> • Internal primer & 1st coat painting is on progress. • Internal Electrical switches is on progress. • Stilt granite flooring work is on progress. • 20% External painting work completed.
Up to last month UG Tank	<ul style="list-style-type: none"> • U.G. Tank Putty work completed.
Current Month Activity	<ul style="list-style-type: none"> • U.G. Tank wiring is on progress.
Up to last month Non-Tower	<ul style="list-style-type: none"> • Retaining wall casting completed (277/303) m • Boundary wall casted (277/277) RMT • Basement putty & 1st coat paint 50% completed. • Basement plumbing Block C-01,05,06,07,11&12 completed. • Basement firefighting fire hydrant, Sprinkler and curtain line 75% completed. • Basement VDC flooring 94% completed. • External development Sewer & rainwater harvesting work 100% completed. • Non tower slab APP membrane water proofing (17720/20700) sqm completed. • Green area Guniting work (3200/6000) sqm completed. • Road VDF 350/931 RMT completed.
Current Month Activity	<ul style="list-style-type: none"> • Basement firefighting fire hydrant, Sprinkler and curtain line work is on progress. • Chequered tile Kerb stone work in progress. • Drain brick work in progress. • IGL brick work in progress. • Planter & Drain brick wall Granite fixing work in progress. • HDPE pipe work garden hydrant work in progress. • External firefighting line laying work in progress. • Basement fire fighting work in progress. • Road VDF 140 RMT.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-III on 30 -SEP -2021

BIRD EYE VIEW OF PROJECT



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK C05, C6 & C-7 EXTERNAL PAINTING IN PROGRESS.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK C11, C12&C-01 EXTERNAL PAINTING IN PROGRESS.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK C08,09&10 EXTERNAL PAINTING WORK IN PROGRESS.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

LANDSCAPING WORK IS ON PROGRESS



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 30/09/2021
Up to Last Month Block A01	<ul style="list-style-type: none"> • Second Lift testing work in progress. • Common area shaft paint work completed. • Eleventh floor sub main work completed. • Rising main work completed.
Current Month Activity	<ul style="list-style-type: none"> • Second Lift testing work in progress. • Twelfth floor sub main work in progress. • Fire door glass fixing work in progress. • Expansion joint sheet fixing work in progress. • Lift machine room light point work completed. • Numbering of block completed.
Up to Last Month Block B04	<ul style="list-style-type: none"> • Second Lift testing work in progress. • Expansion joint Aluminum sheet covering work in progress. • Common area shaft paint work completed. • Rising main work completed.
Current Month Activity	<ul style="list-style-type: none"> • Second Lift testing work in progress. • Expansion joint Aluminium sheet covering work completed. • Fire door glass fixing work in progress. • Fifth floor ceiling final coat of paint work completed. • Fire pump installation work in progress. • Numbering of block completed.
Up to Last Month Block B05	<ul style="list-style-type: none"> • Second lift Lift Testing work in progress. • Expansion joint Aluminum sheet covering work in progress. • 98% External Paint 1st coat work completed. • 100% Aluminum door windows silicon filling work completed. • Ninth floor sub main work completed. • Rising main work completed.
Current Month Activity	<ul style="list-style-type: none"> • Second lift Testing work in progress. • Expansion joint Aluminium sheet covering work in progress. • 98% External Paint 1st coat work completed. • Tenth floor sub main work completed. • Twelfth floor ceiling final coat of paint work completed. • First floor wall final coat of paint work completed. • Fire door glass fixing work in progress. • Fire pump installation work completed. • Electrical testing work in progress. • Numbering of block completed.
Up to Last Month Block C-16	<ul style="list-style-type: none"> • 95% Mumty Machine room external paint work completed. • Meter board fixing work in progress. • Ninth floor Sub main work completed. • Rising main fixing work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 98% Mumty Machine room external paint work completed. • Meter board fixing work in progress. • Tenth floor Sub main work completed. • Twelfth floor ceiling final coat of paint work in progress. • Numbering of block completed.
Up to Last Month Block C-17	<ul style="list-style-type: none"> • 95% Mumty Machine room external paint work in progress. • Meter board fixing work in progress. • Rising main fixing work completed.
Current Month Activity	<ul style="list-style-type: none"> • 98% Mumty Machine room external paint work in progress. • Meter board fixing work in progress. • Expansion joint Aluminum sheet covering work in progress. • Fifth floor fixing of Grating in balcony and bath room work in progress. • Electrical testing work in progress. • Numbering of block completed.
Up to Last Month Block C-02	<ul style="list-style-type: none"> • One Lift testing work completed. • Expansion joint Aluminum sheet covering work in progress. • Rising main work completed. • Aluminum Door and Windows Silicon filling work in progress.
Current Month Activity	<ul style="list-style-type: none"> • Expansion joint Aluminum sheet covering work in progress. • Aluminium Door and Windows Silicon filling work in progress. • Numbering of block completed.
Up to Last Month Block C-03	<ul style="list-style-type: none"> • 98% First coat External Painting work completed. • Expansion joint Aluminum sheet covering work in progress. • Rising main work completed.
Current Month Activity	<ul style="list-style-type: none"> • First coat External Painting work completed. • Expansion joint Aluminium sheet covering work in progress. • Expansion joint Aluminum sheet covering work in progress. • Electrical testing work in progress. • Numbering of block completed.
Up to Last Month Block C-04	<ul style="list-style-type: none"> • 99% First coat External Painting work completed. • Expansion joint Aluminum sheet covering work in progress. • Rising main work completed. • Aluminum Door and Windows Silicon filling work in progress.
Current Month Activity	<ul style="list-style-type: none"> • First coat External Painting work completed. • Expansion joint Aluminium sheet covering work in progress. • Aluminium Door and Windows Silicon filling work in progress. • Numbering of block completed.
Up to Last Month NTA	<ul style="list-style-type: none"> • Ramp No-3- 30% slab casting work completed. • Green area development work in progress. • 99% Green Area Kerb stone fixing work completed. • 97% Parking area Kerb stone fixing work completed. • Basket ball & Tennis court work in progress. • IGL Drain water proofing plaster work in progress. • Basement Fire Fighting main line connection work in progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity

- Ramp No-3- 100% slab casting work completed.
- Ramp No-3- brick work and plaster work in progress.
- Darin covering work in progress.
- Water Body stone fixing work in progress.
- Green area development work in progress.
- Green Area Kerb stone fixing work completed.
- Parking area Kerb stone fixing work completed.
- Basket ball & Tennis court work in progress.
- IGL Drain water proofing plaster work in progress.
- Basement Fire Fighting main line connection work in progress.
- Basement painting work in progress.
- Basement light fixing work in progress.

PHOTOGRAPHS OF PACKAGE-IV on 30th SEP 2021

BIRD EYE VIEW OF PROJECT



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

CENTRAL PARK DEVELOPMENT IS IN PROGRESS.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

GREEN AREA DEVELOPMENT WORK IN PROGRESS.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK NUMBERING WORK COMPLETED.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

ROAD GREEN AREA WORK IN PROGRESS.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 30/09/2021
Up to Last Month Block B01	<ul style="list-style-type: none"> • Toilet false ceiling tile fixing work 95% completed. • Floor drain gratings in Toilets fixing work 90% completed. • 2nd lift testing work is in progress. • Entrance door locks fixing work 100% completed. • Fire shaft glass fixing work 100% completed. • Terrace Fire pump fixing work is in progress.
Current Activity	<ul style="list-style-type: none"> • Balance 5% Toilet false ceiling tile fixing work completed. (Total 100%). • Balance 10% Floor drain gratings in Toilets fixing work completed. (Total 100%). • Expansion joint covering with Aluminum sheet is completed. • Tower bolt fixing work 80% completed. • Main door polish work is in progress. • Internal 2nd coat ceiling painting work is in progress. • 2nd lift testing work completed. • WC & washbasin fixing work completed. • Internal fire alarm fixing work 90% completed. • Terrace Fire pump fixing work completed. • CCTV camera fixing in progress.
Up to Last Month Block B02	<ul style="list-style-type: none"> • Toilet false ceiling tile fixing work 95% completed. • Floor drain gratings in Toilets fixing work 85% completed. • 2nd lift testing work is in progress. • Entrance door locks fixing work 100% completed. • Fire shaft glass fixing work 100% completed. • Terrace fire pump fixing work is in progress.
Current Activity	<ul style="list-style-type: none"> • Balance 5% Toilet false ceiling tile fixing work completed. (Total 100%). • Balance 15% Floor drain gratings in Toilets fixing work completed. (Total 100%). • Tower bolt fixing work 80% completed. • Main door polish work is completed. • Internal ceiling 2nd coat painting work is in progress. • WC & washbasin fixing work completed. • 2nd lift testing work completed. • Internal fire alarm fixing work in progress. • Terrace Fire pump fixing work completed.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block B03</p>	<ul style="list-style-type: none"> • Entry door shutter polish work completed from 2nd floor to 13th floor. • Entry door lock fixing work 100% completed. • Both Lifts testing work is in progress. • Terrace fire pump fixing work is in progress.
<p>Current Activity</p>	<ul style="list-style-type: none"> • Tower bolt fixing work completed up to 10th floor. • Both Lifts testing work is completed. • Internal 2nd coat ceiling painting work is in progress. • Expansion joint covering with Aluminum sheet is completed. • WC & wash basin fixing work 80% completed. • Terrace fire pump fixing work completed.
<p>Up to Last Month</p> <p>Block C15</p>	<ul style="list-style-type: none"> • Toilets false ceiling tile fixing work 100% completed. • Entry door lock fixing work 100% completed. • Fire shaft glass fixing work is in progress.
<p>Current Activity</p>	<ul style="list-style-type: none"> • WC & washbasin fixing work completed. • Balcony & Toilet floor drain grating fixing work is in progress. • Fire shaft glass fixing work completed. • Expansion joint covering with Aluminum sheet is completed. • Internal fire alarm fixing work 80% completed. • Terrace fire pump fixing work completed. • CCTV camera fixing in progress.
<p>Up to Last Month</p> <p>Block C14</p>	<ul style="list-style-type: none"> • Toilets false ceiling tile fixing work 100% completed. • Entry door lock fixing work 100% completed.
<p>Current Activity</p>	<ul style="list-style-type: none"> • Tower bolt fixing work is in progress. • WC & washbasin fixing work completed. • Balcony & Toilet floor drain grating fixing work is in progress. • Expansion joint covering with GI sheet is completed. • Internal fire alarm fixing work 80% completed. • Terrace fire pump fixing work completed. • CCTV camera fixing in progress.
<p>Up to Last Month</p> <p>Non-Tower</p>	<ul style="list-style-type: none"> • Ramp-02 fire fighting work is in progress. • External Road Drain plaster work 20% completed. (Total 90%). • Horticulture work is in progress. • Vertical expansion joint Aluminum sheet fixing work between blocks C-14 & C-15 and B-02 & B-03 completed. • Vertical expansion joint Aluminum sheet fixing work between blocks B-01 & B-02 is in progress. • IGL trench waterproofing plaster work is in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Activity

- Ramp-1 & 2 fire fighting work is completed.
- External Road Drain plaster work 5% completed. (Total 95%).
- Horticulture work is in progress.
- Drain SFRC covers fixing work 40% completed.
- Water body granite cladding work is in progress.
- IGL trench waterproofing plaster work is in progress near block C-14.
- Basement firefighting ITV valves fixing work is in progress.

PHOTOGRAPHS OF PACKAGE-V on 30th SEPT -2021

BIRD EYE VIEW OF PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CENTER PARK VIEW.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**CENTRAL PARK TOP VIEW
WATER BODY GRANITE CLADDING WORK IS IN PROGRESS.**



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

HORTICULTURE WORK IS IN PROGRESS FRONT OF BLOCK B-02 & B-03.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-VI	STATUS AS ON 30/09/2021
Up to Last Month Boundary Wall & Gates	<ul style="list-style-type: none"> • Gate no-1 Wall & floor tiling work in Guard Room completed. • Main gate no-1 ACP & HPL cladding work completed. • Main Gate no-1 ACP & HPL cladding work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Gate no-3 Wall & floor tiling work in Guard Room completed. • Main gate no-2 ACP & HPL cladding work completed. • Main Gate no-3 ACP & HPL cladding work is in progress. • Gate no-1 SS gate fixing work completed. • Gate no-2 Ss gate fixing work is in progress.
Up to Last Month Shopping.	<ul style="list-style-type: none"> • Mumty external plaster work is in progress. • Toilets Tiling & Granite work is in progress at Gfloor. • Entrance Planter brick work completed. • Road Drain brick work completed front of shopping area.
Current Month Activity	<ul style="list-style-type: none"> • Mumty external plaster work completed. • External painting work 1st coat 80% completed. • Toilets Tiling & Granite work completed in 1st, 2nd & 3rd floors. • Entrance Planter granite cladding 90% work completed.
Up to Last Month Nursing	<ul style="list-style-type: none"> • Entrance Ramps Brick work completed. • Internal drainage work at Gfloor & 1st floor is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Over head water tank wall casted. • Entrance Ramps chequered tile flooring work completed. • Internal drainage work at Gfloor & 1st floor is completed. • Toilet's cistern fixing work completed at Gfloor & 1st floor. • Internal fire fighting work is in progress.
Up to Last Month School	<ul style="list-style-type: none"> • Mumty shuttering & Reinforcement work is in progress. • Terrace projection 25% casted. (Total 90%). • Internal plaster completed at 1st floor.
Current Month Activity	<ul style="list-style-type: none"> • Mumty slab casted. • Terrace parapet wall brick work 90% completed. • Internal plaster 90% completed at 1st floor.
Up to Last Month Community Center	<ul style="list-style-type: none"> • Terrace stub columns 25% casted. • Terrace projection shuttering work is in progress. • 3rd floor slab 65% casted. • Balance 3rd floor slab Reinforcement work is in progress. • AAC block work 90% completed in 2nd floor. • Internal plaster work 85% completed at 1st floor.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 25 % Terrace stub columns casted. (Total 50%). • Terrace projection shuttering work is in progress. • Balance 35% 3rd floor slab casted. (Total 100%). • AAC block work 90% completed in 2nd floor. • Internal plaster work 15% completed at 1st floor. (Total 100%). • Internal plaster 50% completed at 2nd floor. • Toilets Cpvc piping work at Gfloor is in progress. • Internal putty work 80% completed at Gfloor & 1st floor. • Internal HVAC ducting work 60% completed at Gfloor. • Internal fire fighting work is in progress. • Swimming pool piping work is in progress.
Up to Last Month Non-Tower Area	<ul style="list-style-type: none"> • 5% APP membrane water proofing work completed. (Total 85%). • Basement fire fighting work in progress. • External sewerage piping work 5% completed. (Total 100%) • External drainage works 10% completed. (Total 100%).
Current Month Activity	<ul style="list-style-type: none"> • Road soil filling work front of shopping to nursing home is in progress. • APP water proofing work front of community center is in progress. • Green area PCC front of shopping completed. • VDF flooring front of shopping is completed. • Kerb stone fixing work front of shopping completed.

PHOTOGRAPHS OF PACKAGE-VI on 30th SEPT – 2021

OVERALL VIEW OF PACKAGE VI FROM GATE NO -02



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

SHOPPING AREA FRONT PLANTERS' GRANITE CLADDING IN PROGRESS.

EXTERNAL PAINTING 80% COMPLETED.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BALANCE COUMNITY 3RD FLOOR ROOF SLAB CASTED.
TERRACE PROJECTION SHUTTERING WORK IS IN PROGRESS.
APP WATER PROOFING WORK FRONT OF COMMUNITY IS IN PROGRESS.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

GATE NO -2SS GATE CLADDING & FIXING WORK COMPLETED.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	Wood	Third party testing is being done			
11	Wires	Third party testing is being done			
12	Tiles	Third party testing is being done			
13	VDF	Third party testing is being done (Flexural Strength done.).			
14	RCC Cubes are being tested and Register is being maintained.				
15	Slump test conducted at site to insure workability if concrete.				



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

CUBE COMPRESSIVE STRENGTH TESTING



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BRICK COMPRESSIVE STRENGTH TESTING



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COARSE SAND SIEVE ANALASYS TESTING.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

20MM COARSE AGGREGATE TESTING



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

PACKAGE-E (a)

PACKAGE-E (a)	STATUS AS ON 30/09/2021
Up to Last Month	<ul style="list-style-type: none">• Landscape lighting cable laying work is in progress.• Solar inverter installation work is in progress.• Chamber making work in green area is in progress.• 6mtrs pole foundation work is in progress.• 6mtrs street pole light fixing work is in progress.• ESS-3 & ESS-5A LT panel installation work is in progress.• ESS-3 & ESS-5A LT cable laying work is in progress.• ESS-3 & ESS-5A RMU installation work is in progress.
Current Month Activity	<ul style="list-style-type: none">• LT panel installation work is in progress.• Substation fencing work in progress.• 3mtrs pole light fixing work in progress.• 3mtrs Pole foundation work is in progress.• NPCL substation work is in progress.• LT cable laying work is in progress.

PANEL ASSEMBLING WORK IS IN PROGRESS.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

NPCL SUBSTATION WORK IS IN PROGRESS.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-E (b)	STATUS AS ON 30/09/2021
Up to Last Month	<ul style="list-style-type: none">• Landscape lighting cable laying work is in progress.• Solar inverter installation work is in progress.• Chamber work in green area is in progress.• RCC Hume pipe laying & chamber work done at ESS-02, 05B & ESS-01.• Fencing work is in progress.• RMU panel installation work completed.• National flag mast installation work completed.• Feeder pillar installation work is in progress.• LT cabling work is in progress.• Earthing work is in progress.
Current Month Activity	<ul style="list-style-type: none">• Hoarding boarding installation work completed.• Bollard light foundation work is in progress.• 6mtr Pole & light installation work in progress.• LT cable installation work is in progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

HOARDING BOARD INSTALLATION WORK IN PROGRESS.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

3 MTR HIGH POLE & LIGHT INSTALLATION WORK IN PROGRESS.



Progress Report No. 62 (1st SEP-2021– 30th SEP-2021)

