

PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

30.09.2021

BLOCK	STATUS AS ON 30.09.2021
A1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt floor Columns Concrete 100% completed. • First floor level slab Concrete Casting 100% completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% completed. • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level slab First half Concrete Casting 100% completed. • Shuttering & Reinforcement works for Second half of Fourth floor level slab 30% completed and balance work on progress. • Block work in First floor 90% completed. • Block work in Second floor 65% completed. • Stilt ceiling plastering 40% completed. • Model Flat Finishing works 85% completed.
BLOCK	STATUS AS ON 30.09.2021
A2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt floor Columns Concrete 100% completed. • First floor level slab Concrete Casting 100% completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% completed. • Columns up to Third floor level 100% completed. • Third floor level slab First half Concrete Casting 100% completed. • Shuttering & Barbending works for Second half of Third floor level slab 70% completed and balance work on progress. • Block work in First floor 65% completed. • Stilt Ceiling plastering works 65% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 30.09.2021
B1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor Level 100%Completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor Level 100% Completed • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth floor Level 100%Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth floor Level 100%Completed • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh floor Level 100%Completed • Seventh floor level slab Concrete Casting 100% Completed. • Columns up to Eighth floor level 100% completed • Eighth floor level slab Concrete casting 100% completed. • Columns up to Ninth floor level 100% completed. • Ninth floor level slab Concrete casting 100% completed. • Columns up to Tenth floor level 100% completed. • Tenth floor level slab Concrete casting 100% completed. • Columns up to Terrace floor level 50% completed. • Block work in First floor 85% completed. • Block work in Second floor 85% completed • Block work in Third floor 85% completed. • Block work in Fourth floor 85% completed. • Block work in Fifth floor 85% completed. • Block work in Sixth floor 85% completed. • Block work in Seventh floor 50% completed. • Block work in Eight floor 70% completed. • Stilt ceiling plastering 80% completed. • First Floor ceiling plastering 90% completed. • Second Floor ceiling plastering 90% completed. • Third Floor ceiling plastering 90% completed. • Fourth Floor ceiling plastering 55% completed. • Fifth Floor ceiling plastering 35% completed. • First Floor Wall plastering 75% completed. • Second Floor Wall plastering 75% completed. • Third Floor Wall plastering 75% completed. • Fourth Floor Wall plastering 60% completed. • Model Flat Finishing works Completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 30.09.2021
B2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • PCC for pile cap 100% completed. • Pile Cap Casting 100% completed • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Barbending fabrication works for Columns up to Fourth Floor level on progress. • Block work in First floor 50% completed.
BLOCK	STATUS AS ON 30.09.2021
C1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth floor level 100% completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth floor level 100% completed. • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh floor level 100% completed. • Seventh floor level slab Concrete Casting 100% Completed. • Columns up to Eighth floor level 100% completed. • Eighth floor level slab Concrete Casting 100% Completed. • Columns upto Ninth floor level 100% completed. • Ninth floor level slab Concrete Casting 100% Completed. • Columns upto Tenth floor level 50% completed. • Shuttering & Barbending works for First half of Tenth floor level slab 95% completed and balance work on progress. • Block work in First Floor Level 95% completed. • Block work in Second Floor Level 95% completed. • Block work in Third Floor Level 95% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Block work in Fourth Floor Level 95% completed. • Block work in Fifth Floor Level 95% completed. • Block work in Sixth Floor Level 85% completed. • Stilt ceiling plastering 85% completed. • First Floor ceiling plastering 90% completed. • Second Floor ceiling plastering 90% completed. • Third Floor ceiling plastering 90% completed. • Fourth Floor ceiling plastering 90% completed. • Fifth Floor ceiling plastering 70% completed. • First Floor Wall plastering 90% completed. • Second Floor Wall plastering 80% completed. • Third Floor Wall plastering 20% completed. • Fourth Floor Wall plastering 70% completed. • Fifth Floor Wall plastering 50% completed. • Model Flat Finishing Works completed.
BLOCK	STATUS AS ON 30.09.2021
C2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second Floor level 100% Completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third Floor level 100% Completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth Floor level 100% Completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth Floor level 100% Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth Floor level 100% Completed. • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh Floor level 100% Completed. • Seventh floor level slab concrete casting 100% completed. • Columns up to Eight Floor level 100% Completed. • Eight floor level slab concrete casting 100% completed. • Columns up to Ninth Floor level 100% completed. • Ninth floor level slab First half concrete casting 100% completed. • Shuttering & Barbending works for Second half of Ninth floor level slab 50% completed and balance work on progress. • Columns up to Tenth Floor level 50% completed • Block work in First Floor Level 90% completed • Block work in Second Floor Level 90% completed. • Block work in Third Floor Level 90% completed. • Block work in Fourth Floor Level 80% completed. • Block work in Fifth Floor Level 80% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Block work in Sixth Floor Level 10% completed. • Stilt floor ceiling plastering 90% completed.
BLOCK	STATUS AS ON 30.09.2021
C3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to Stilt floor level 100% completed. • PCC flooring for Stilt Floor 100% Completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level slab concrete casting 100% completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level Slab Concrete Casting 100% completed. • Columns up to Fifth floor level 100% completed. • Fifth floor level slab concrete casting 100% completed. • Columns up to Sixth floor level 100% completed • Sixth floor level slab concrete casting 100% completed. • Columns up to Seventh floor level 80% completed • Block work in First floor level 85% completed. • Block work in Second floor level 80% completed. • Block work in Third Floor Level 75% completed. • Stilt floor ceiling plastering 90% completed. • First floor ceiling plastering 60% completed
BLOCK	STATUS AS ON 30.09.2021
D1 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Earth work excavation for Pile Cap works 100% completed. • Plain Cement Concrete (PCC) For Pile Cap work 100% completed. • Pile Chipping Work 100% completed. • Pile Cap casting 100% completed. • Earthwork backfilling 100% completed. • Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed. • Stilt Floor Columns Concrete work 100% Completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level Slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level Slab Concrete Casting 100% Completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Columns up to Fourth floor level 100% completed. • Fourth floor level Slab Concrete Casting 100% Completed. • Columns up to Fifth floor level 100% completed. • Fifth floor level Slab First half Concrete Casting 100% Completed. • Shuttering & Barbending works for Second half of Fifth floor level slab 100% completed and ready for concrete (postponed for next day due to rain) • Columns up to Sixth floor level 45% completed • Block work in First floor level 75% completed. • Block work in Second floor level 75% completed. • Block work in Third floor level 25% completed.
BLOCK	STATUS AS ON 30.09.2021
D2 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed • Columns up to Third floor level 100% completed. • Third floor level slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level slab Concrete Casting 100% Completed. • Columns up to Fifth Floor level Slab 100% Completed. • Fifth floor level slab Concrete Casting 100% Completed. • Columns up to Sixth Floor level Slab 100% Completed. • Sixth floor level slab Concrete Casting 100% Completed. • Columns up to Seventh Floor level Slab 100% Completed. • Seventh floor level slab Concrete Casting 100% Completed. • Columns up to Eight Floor level Slab 100% Completed • Eight floor level slab Concrete Casting 100% Completed. • Columns up to Ninth Floor level Slab 100% Completed. • Ninth floor level slab Concrete Casting 100% Completed. • Columns up to Tenth Floor level Slab 100% Completed. • Tenth floor level slab First half Concrete Casting 100% Completed. • Shuttering & Barbending works for Second half of Tenth floor level slab 70% completed and balance work on progress. • Columns up to Terrace Floor level Slab 10% Completed. • Block work in First Floor Level 90% completed. • Block work in Second Floor Level 90% completed. • Block work in Third Floor Level 90% completed. • Block work in Fourth Floor Level 90% completed. • Block work in Fifth Floor Level 80% completed. • Block work in Sixth Floor Level 20% completed. • Block work in Seventh Floor Level 75% completed. • Block work in Eight Floor Level 75% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> • Stilt ceiling plastering 80% completed. • First Floor ceiling plastering 90% completed. • Second Floor ceiling plastering 90% completed. • Third Floor ceiling plastering 25% completed. • First Floor Wall plastering 70% completed. • Second Floor Wall plastering 50% completed. • Third Floor Wall plastering 25% completed. • Model Flat Finishing Works completed.
BLOCK	STATUS AS ON 30.09.2021
D3 BLOCK	<ul style="list-style-type: none"> • Piling work 100% completed. • Pile cap casting 100% completed. • Columns up to First floor level 100% completed. • First floor level slab Concrete Casting 100% Completed. • Columns up to Second floor level 100% completed. • Second floor level slab Concrete Casting 100% Completed. • Columns up to Third floor level 100% completed. • Third floor level Slab Concrete Casting 100% Completed. • Columns up to Fourth floor level 100% completed. • Fourth floor level Slab Concrete Casting 100% Completed • Columns up to Fifth floor level 50% completed. • Fifth floor level Slab Concrete Casting 100% Completed. • Columns up to Sixth floor level 100% completed. • Sixth floor level Slab Concrete Casting 100% Completed. • Columns up to Seventh floor level 100% completed. • Seventh floor level slab Concrete Casting 100% Completed. • Columns up to Eight floor level 100% completed. • Eight floor level slab First half Concrete Casting 100% Completed. • Shuttering & Barbending works for Second half of Eight floor level slab 25% completed and balance works on progress. • Block work in First Floor Level 85% completed. • Block work in Second Floor Level 85% completed. • Block work in Third Floor Level 80% completed. • Block work in Fourth Floor Level 75% completed. • Block work in Fifth Floor Level 75% completed. • Block work in Sixth Floor Level 15% completed. • Stilt ceiling plastering 85% completed. • First Floor ceiling plastering 85% completed. • Second Floor ceiling plastering 85% completed. • Third Floor ceiling plastering 80% completed. • Fourth Floor ceiling plastering 60% completed. • First Floor Wall plastering 80% completed. • Second Floor Wall plastering 80% completed. • Third Floor Wall plastering 50% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 30.09.2021
COMMUNITY HALL	<ul style="list-style-type: none">• Piling work 100% completed.• Earth work excavation for Pile Cap works 100% Completed.• PCC for pile cap 100% completed• Pile cap casting 100% completed.• Earthwork backfilling 100% completed• Columns up to First floor level 100% completed.• First floor level slab Concrete Casting 100% Completed• Columns up to Second floor level 100% completed.• Second floor level slab Concrete Casting 100% Completed.• Columns up to Third Floor level concrete casting 100% completed.• Third floor level slab Concrete Casting 100% Completed.• Columns up to Fourth Floor level concrete casting 100% completed.• Shuttering & Barbending for Fourth floor level slab 50% completed and balance work on progress.• Blockwork in First floor 95% completed.• Blockwork in Second floor 45% completed.• Stilt ceiling plastering 85% completed.• First Floor ceiling plastering 95% completed.• First Floor Wall plastering 95% completed.• First Floor ceiling Putty 95% completed.• First Floor wall Putty 95% completed.• First Floor 1st Coat Inner painting 95% completed.• First Floor – Floor Tile laying 95% completed.• First Floor UPVC Window fixing 95% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

PHOTOGRAPHS OF WORK PROGRESS AS ON 30.09.2021

Block A1: Fourth floor level slab 1st half concrete 100% completed. Shuttering & reinforcement works in 2nd half of Fourth Floor level slab 30% completed and balance work on progress.



Block A2: Third floor level slab 1st half concrete 100% completed. Shuttering & barbending works in 2nd half of Third Floor level slab 70% completed and balance work on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block B1: Tenth Floor Level slab concrete casting 100% completed. Columns upto Terrace Floor 50% completed and balance work on progress.



Block B2: Third Floor Level slab concrete casting 100% completed. Bar bending works for Columns up to fourth floor level on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block C1: Ninth floor level slab Concrete casting 100% completed. Shuttering & Barbending works in 1st Half of Tenth Floor level 95% completed.



Block C2: Shuttering & Barbending works for 2nd Half of Ninth floor level slab 50% completed and balance work on progress. Columns upto Tenth Floor level 50% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block C3: Sixth Floor level slab concrete 100% completed. Column upto Seventh floor level 80% completed.



Block D1: Shuttering & Barbending works for 2nd half of Fifth Floor level slab 100% completed. Columns upto Sixth floor level 45% completed.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Block D2: Shuttering & Barbending works for 2nd Half of Tenth floor level slab 70% completed and balance work on progress. Columns upto Terrace floor level 10% completed.



Block D3: Eight Floor Level slab 1st half concrete casting 100% completed. Shuttering & Barbending works for 2nd half of Eight floor level slab 25% completed and balance work on progress.



PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

Community Hall: Columns upto Third floor level 100% completed. Shuttering and Barbending works for Fourth floor 50% completed and balance work on progress.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Uthiramerur, Kanchipuram (DT) Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Uthiramerur, Kanchipuram (DT) Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Uthiramerur, Kanchipuram (DT) Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability of concrete.			



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Concrete Cube Compressive Strength Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

20mm & 12mm Aggregate Sieve Analysis Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

Fine Aggregate Sieve Analysis Testing

