

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**CGEWHO – CHENNAI PHASE-III  
PROJECT**



**PROGRESS REPORT**

**STATUS AS ON : 31.08.2022**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

31.08.2022

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 <sup>st</sup> AUGUST -2022
A1 BLOCK	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth Floor level slab-R.C.C 100% completed.</li> <li>▪ Fifth floor Columns Concrete 60% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 1<sup>st</sup> half of Sixth floor level slab 15% completed and balance works on progress.</li> </ul> </li> </ul> </li> <li>• <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Second floor 95% completed.</li> <li>▪ Third floor 70% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 50% completed.</li> <li>▪ First floor 90% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 20% completed.</li> </ul> </li> </ul> </li> <li>• <b>Model Flat</b> Finishing works 90% completed.</li> </ul>	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth Floor level slab-R.C.C 100% completed.</li> <li>▪ Fifth floor Columns Concrete 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 1<sup>st</sup> half of Sixth floor level slab 50% completed and balance works on progress.</li> </ul> </li> </ul> </li> <li>• <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Second floor 95% completed.</li> <li>▪ Third floor 75% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 50% completed.</li> <li>▪ First floor 90% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 20% completed.</li> </ul> </li> </ul> </li> <li>• <b>Model Flat</b> Finishing works 90% completed.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 <sup>st</sup> AUGUST -2022
A2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor level slab – R.C.C 100% completed.</li> <li>▪ Fourth floor Columns Concrete 60% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering and barbending works for 1<sup>st</sup> half of Fifth floor level slab 70% completed and balance works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 60% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 65% completed.</li> <li>▪ First floor 90% completed.</li> <li>▪ Second floor 15% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 90% completed.</li> <li>▪ Second floor 15% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor level slab – R.C.C 100% completed.</li> <li>▪ Fourth floor Columns Concrete 100% completed.</li> <li>▪ Fifth floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 2<sup>nd</sup> half of Fifth floor level slab on progress</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 70% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 65% completed.</li> <li>▪ First floor 90% completed.</li> <li>▪ Second floor 80% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 90% completed.</li> <li>▪ Second floor 20% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 <sup>st</sup> AUGUST -2022
B1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab-R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for Lift Head room Slab 65% completed and balance works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 95% completed.</li> <li>▪ Fifth floor 90% completed</li> <li>▪ Sixth floor 90% completed</li> <li>▪ Seventh floor 90% completed.</li> <li>▪ Eighth floor 85% completed</li> <li>▪ Ninth floor 85% completed.</li> <li>▪ Tenth floor 75% completed.</li> <li>▪ Terrace floor Parapet wall 50% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Fifth floor 90% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab-R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (3 out of 3) - Base Slab Concrete 100% completed</li> <li>▪ Over Head Water Tank (1 out of 3) – Base Slab Concrete 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Barbending works for Base slab of Over Head Water Tank on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor 95% completed.</li> <li>▪ Eighth floor 90% completed</li> <li>▪ Ninth floor 90% completed.</li> <li>▪ Tenth floor 85% completed.</li> <li>▪ Terrace floor Parapet wall 100% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor to Sixth floor 90% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>▪ Sixth floor 75% completed.</li> <li>▪ Seventh floor 60% completed.</li> <li>▪ Eighth floor 50% completed.</li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Fifth floor 90% completed.</li> <li>▪ Sixth floor 50% completed.</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 10% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In South Side Elevation 100% completed.</li> <li>▪ In East Side Elevation 10% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul>	<ul style="list-style-type: none"> <li>▪ Seventh floor 80% completed.</li> <li>▪ Eighth floor 50% completed.</li> <li>▪ Ninth floor 50% completed.</li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Fifth floor 90% completed.</li> <li>▪ Sixth floor 80% completed.</li> <li>▪ Seventh floor 70% completed.</li> <li>▪ Eighth floor 50% completed.</li> <li>▪ Ninth floor 50% completed</li> </ul> </li> <li>◆ <b>Fixing of Balcony Rails</b> <ul style="list-style-type: none"> <li>▪ Balcony railing work 15% completed.</li> </ul> </li> <li>● <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In South Side Elevation 100% completed.</li> <li>▪ In East Side Elevation 10% completed.</li> <li>▪ In West Side Elevation 10% completed.</li> </ul> </li> </ul> </li> <li>● <b>Model Flat</b> Finishing works 90% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 31<sup>st</sup> AUGUST -2022</b>
B2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor level slab – R.C.C 100% completed.</li> <li>▪ Third floor Columns Concrete 80% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 1<sup>st</sup> half of Fourth floor level slab 15% completed and balance works on progress.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor level slab – R.C.C 100% completed.</li> <li>▪ Third floor Columns Concrete 80% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 1<sup>st</sup> half of Fourth floor level slab 15% completed and balance works on progress.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>● <b>Internal Finishing Work.</b></li> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 50% completed.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Internal Finishing Work.</b></li> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 50% completed.</li> </ul> </li> </ul>
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 31<sup>st</sup> AUGUST -2022</b>
C1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b></li> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> </ul> </li> <li>● <b>Internal Finishing Work.</b></li> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 95% completed.</li> <li>▪ Tenth floor 60% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 85% completed.</li> <li>▪ First floor to Third floor 95% completed.</li> <li>▪ Fourth floor 90% completed.</li> <li>▪ Fifth floor 90% completed.</li> <li>▪ Sixth floor 50% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 90% completed.</li> <li>▪ Fourth floor 90% completed.</li> <li>▪ Fifth floor 90% completed.</li> <li>▪ Sixth floor 50% completed.</li> </ul> </li> <li>● <b>Model Flat Finishing works 90% completed.</b></li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b></li> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab - R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> </ul> </li> <li>● <b>Internal Finishing Work.</b></li> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Ninth floor 95% completed.</li> <li>▪ Tenth floor 70% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Third floor 95% completed.</li> <li>▪ Fourth floor 90% completed.</li> <li>▪ Fifth floor 90% completed.</li> <li>▪ Sixth floor 85% completed.</li> <li>▪ Seventh floor 10% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 90% completed.</li> <li>▪ Fourth floor 90% completed.</li> <li>▪ Fifth floor 90% completed.</li> <li>▪ Sixth floor 85% completed.</li> </ul> </li> <li>● <b>Model Flat Finishing works 90% completed.</b></li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 <sup>st</sup> AUGUST -2022
C2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor level slab - R.C.C 100% completed.</li> <li>▪ Tenth floor Columns Concrete 100% completed.</li> <li>▪ Terrace Floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 2<sup>nd</sup> half of Terrace floor level slab 25% completed and balance works on progress.</li> <li>▪ Parapet Column concrete 10% completed and balance works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor 95% completed.</li> <li>▪ Eighth floor 15% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Fourth floor 95% completed.</li> <li>▪ Fifth floor 70% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 95% completed.</li> <li>▪ Fifth floor 70% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor level slab - R.C.C 100% completed.</li> <li>▪ Tenth floor Columns Concrete 100% completed.</li> <li>▪ Terrace Floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 2<sup>nd</sup> half of Terrace floor level slab 90% completed and balance works on progress.</li> <li>▪ Parapet Column concrete 40% completed and balance works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor 95% completed.</li> <li>▪ Eighth floor 25% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor to Fourth floor 95% completed.</li> <li>▪ Fifth floor 90% completed.</li> <li>▪ Sixth floor 50% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ Upto Fourth floor 95% completed.</li> <li>▪ Fifth floor 90% completed.</li> <li>▪ Sixth floor 50% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 31<sup>st</sup> AUGUST -2022</b>
C3 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Sixth Floor level slab – R.C.C 100% completed.</li> <li>▪ Sixth floor Columns Concrete 100% completed.</li> <li>▪ Seventh floor level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> <li>▪ Seventh floor Column Concrete 50% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Barbending works for 2<sup>nd</sup> half of Seventh floor level slab 80% completed and balance works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 90% completed.</li> <li>▪ Third floor 90% completed.</li> <li>▪ Fourth floor 60% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 90% completed.</li> <li>▪ Third floor 50% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 90% completed.</li> <li>▪ Second floor 15% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh Floor level slab – R.C.C 100% completed.</li> <li>▪ Seventh floor Columns Concrete 60% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 1<sup>st</sup> half of Eighth floor level slab 20% completed and balance works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 90% completed.</li> <li>▪ Third floor 90% completed.</li> <li>▪ Fourth floor 70% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 90% completed.</li> <li>▪ Third floor 60% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 90% completed.</li> <li>▪ Second floor 15% completed.</li> </ul> </li> </ul> </li> </ul>





**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 <sup>st</sup> AUGUST -2022
D1 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Seventh floor level slab – R.C.C 100% completed.</li> <li>▪ Seventh floor Columns Concrete 100% completed.</li> <li>▪ Eighth Floor level slab - 1<sup>st</sup> Half R.C.C 100% completed.</li> <li>▪ Eighth floor Columns concrete 45% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering &amp; Barbending works for 2<sup>nd</sup> half of Eighth floor level slab 85% completed and balance works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 90% completed.</li> <li>▪ Fourth floor 90% completed.</li> <li>▪ Fifth floor 70% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 90% completed.</li> <li>▪ Second floor 70% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 90% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Eighth floor level slab – R.C.C 100% completed.</li> <li>▪ Eighth floor Columns Concrete 75% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for 1<sup>st</sup> half of Ninth floor level slab 95% completed and barbending works on progress.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 90% completed.</li> <li>▪ Fourth floor 90% completed.</li> <li>▪ Fifth floor 90% completed.</li> <li>▪ Sixth floor 50% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 90% completed.</li> <li>▪ Second floor 90% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 90% completed.</li> <li>▪ Second floor 15% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 31<sup>st</sup> AUGUST -2022</b>
D2 BLOCK	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> </ul> </li> </ul> </li>   <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 95% completed.</li> <li>▪ Sixth floor to Ninth floor 90% completed.</li> <li>▪ Tenth floor 60% completed</li> <li>▪ Terrace floor Parapet wall 80% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor &amp; Second floor 90% completed.</li> <li>▪ Third floor &amp; Fourth floor 70% completed.</li> <li>▪ Fifth floor 60% completed.</li> <li>▪ Sixth floor 30% completed.</li> <li>▪ Seventh floor 60% completed.</li> <li>▪ Eighth floor 60% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (4 out of 4)- Base Slab Concrete 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering work for Over Head Water Tank Base Slab 95% completed.</li> </ul> </li> </ul> </li>   <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Fifth floor 95% completed.</li> <li>▪ Sixth floor to Tenth floor 90% completed.</li> <li>▪ Terrace floor Parapet wall 90% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 80% completed.</li> <li>▪ First floor &amp; Second floor 90% completed.</li> <li>▪ Third floor &amp; Fourth floor 75% completed.</li> <li>▪ Fifth floor 70% completed.</li> <li>▪ Sixth floor 55% completed.</li> <li>▪ Seventh floor 70% completed.</li> <li>▪ Eighth floor 70% completed.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>▪ .Ninth floor 10% completed.</li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor &amp; Second floor 90% completed.</li> <li>▪ Third floor 65% completed.</li> <li>▪ Fourth floor 60% completed.</li> <li>▪ Fifth floor 60% completed.</li> <li>▪ Sixth floor 30% completed.</li> <li>▪ Seventh floor 60% completed.</li> <li>▪ Eighth floor 60% completed.</li> <li>▪ Ninth floor 10% completed.</li> </ul> </li> <li>• <b>Model Flat</b> Finishing works 90% completed.</li> </ul>	<ul style="list-style-type: none"> <li>▪ .Ninth floor 50% completed.</li> <li>▪ Tenth floor 50% completed</li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor &amp; Second floor 90% completed.</li> <li>▪ Third floor 70% completed.</li> <li>▪ Fourth floor 70% completed.</li> <li>▪ Fifth floor 70% completed.</li> <li>▪ Sixth floor 50% completed.</li> <li>▪ Seventh floor 70% completed.</li> <li>▪ Eighth floor 70% completed.</li> <li>▪ Ninth floor 50% completed.</li> </ul> </li> <li>• <b>External Finishing Works</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ In West Side Elevation 25% completed.</li> </ul> </li> </ul> </li> <li>• <b>Model Flat</b> Finishing works 90% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 31<sup>st</sup> AUGUST -2022</b>
D3 BLOCK	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor level slab – R.C.C 100% completed</li> <li>▪ Tenth floor Columns Concrete 35% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for Columns in Tenth floor level slab on progress.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>• <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Tenth floor level slab – R.C.C 100% completed</li> <li>▪ Tenth floor Columns Concrete 95% completed.</li> <li>▪ Terrace slab level slab – 1<sup>st</sup> Half R.C.C 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering works for Lift Wall in Tenth floor level slab on progress.</li> </ul> </li> </ul> </li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 95% completed.</li> <li>▪ Fourth floor to Eighth floor 90% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 85% completed.</li> <li>▪ First floor to Third floor 90% completed.</li> <li>▪ Fourth floor 75% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Third floor 90% completed.</li> <li>▪ Fourth floor 75% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ Upto Third floor 95% completed.</li> <li>▪ Fourth floor to Eighth floor 90% completed.</li> <li>▪ Ninth floor 45% completed.</li> </ul> </li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 85% completed.</li> <li>▪ First floor to Third floor 90% completed.</li> <li>▪ Fourth floor 75% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor to Third floor 90% completed.</li> <li>▪ Fourth floor 75% completed.</li> </ul> </li> </ul> </li> </ul>
<b>BLOCK</b>	<b>STATUS UPTO PREVIOUS MONTH</b>	<b>STATUS AS ON 31<sup>st</sup> AUGUST -2022</b>
COMMUNITY HALL	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 90% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>● <b>Structure Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Completed</b> <ul style="list-style-type: none"> <li>▪ Upto Terrace floor level slab – R.C.C 100% completed.</li> <li>▪ Terrace floor Parapet Columns Concrete 100% completed.</li> <li>▪ Lift Head room (2 out of 2) – Base slab Concrete 100% completed.</li> </ul> </li> <li>◆ <b>On Progress</b> <ul style="list-style-type: none"> <li>▪ Shuttering work for Over Head Water Tank Base slab 95% completed.</li> </ul> </li> </ul> </li> <li>● <b>Internal Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>Block Work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> </ul> </li> </ul> </li> </ul>



# PROGRESS REPORT

## CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 90% completed.</li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 10% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> </ul> </li> <li>◆ <b>Ceiling Putty work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 80% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 70% completed.</li> </ul> </li> <li>◆ <b>Wall Painting work</b> <ul style="list-style-type: none"> <li>▪ First floor - 1st Coat painting 95% completed.</li> </ul> </li> <li>◆ <b>Floor Tiling Work</b> <ul style="list-style-type: none"> <li>▪ First floor Vitrified Tile laying 95% completed.</li> </ul> </li> <li>◆ <b>UPVC Window Fixing Work</b> <ul style="list-style-type: none"> <li>▪ First floor UPVC Window fixing 95% completed.</li> </ul> </li> <li>● <b>External Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ West Side elevation 95% completed.</li> <li>▪ South Side elevation 65% completed.</li> <li>▪ North Side elevation 45% completed.</li> </ul> </li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 90% completed.</li> <li>▪ Fourth floor 90% completed.</li> <li>◆ <b>Ceiling Plastering</b> <ul style="list-style-type: none"> <li>▪ Stilt floor 90% completed.</li> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 90% completed.</li> <li>▪ Fourth floor 50% completed.</li> </ul> </li> <li>◆ <b>Wall Plastering</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 95% completed.</li> <li>▪ Third floor 85% completed</li> </ul> </li> <li>◆ <b>Ceiling Putty work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 80% completed.</li> </ul> </li> <li>◆ <b>Wall Putty work</b> <ul style="list-style-type: none"> <li>▪ First floor 95% completed.</li> <li>▪ Second floor 70% completed.</li> </ul> </li> <li>◆ <b>Wall Painting work</b> <ul style="list-style-type: none"> <li>▪ First floor - 1st Coat painting 95% completed.</li> </ul> </li> <li>◆ <b>Floor Tiling Work</b> <ul style="list-style-type: none"> <li>▪ First floor Vitrified Tile laying 95% completed.</li> </ul> </li> <li>◆ <b>UPVC Window Fixing Work</b> <ul style="list-style-type: none"> <li>▪ First floor UPVC Window fixing 95% completed.</li> </ul> </li> <li>● <b>External Finishing Work.</b> <ul style="list-style-type: none"> <li>◆ <b>External Plastering</b> <ul style="list-style-type: none"> <li>▪ West Side elevation 95% completed.</li> <li>▪ South Side elevation 85% completed.</li> <li>▪ North Side elevation 45% completed.</li> <li>▪ East Side elevation 50% completed.</li> </ul> </li> </ul> </li> </ul>
--	--	---



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

## **PHOTOGRAPHS OF WORK PROGRESS AS ON AUGUST 2022**

**Block A1:** Fifth Floor Level slab Concrete casting 100% completed. Shuttering works for 1<sup>st</sup> half of Sixth floor level slab 50% completed and balance works on progress.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block A2:** Fifth Floor Level slab Concrete 1<sup>st</sup> half casting 100% completed Shuttering & Barbending 2<sup>nd</sup> half of Fifth floor level slab on progress.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block B1** : External plastering work –South Side elevation 100% completed, East side elevation 10% completed, West side elevation 10% completed .





# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block B2:** Third Floor Level slab concrete casting 100% completed. Shuttering works for 1<sup>st</sup> half of Fourth floor level slab 15% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block C1: Terrace Floor** level slab concrete 100% completed. Parapet Column concrete 100% completed. Block work in Tenth floor 70% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block C2:** Shuttering works for 2<sup>nd</sup> half of Terrace floor 90% completed and balance works on progress. Parapet Column concrete 40% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block C3:** Seventh Floor level slab Concrete casting 100% completed. Shuttering works for 1<sup>st</sup> half of Eighth floor level slab 20% completed and balance works on progress.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block D1:** Eighth Floor level slab Concrete casting 100% completed. Shuttering works for 1<sup>st</sup> half of Ninth floor level slab 95% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block D2:** Terrace Parapet Columns concrete 100% completed. External Plastering work in West side elevation 25% completed.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Block D3: Terrace Floor level slab 1<sup>st</sup> Half Concrete casting 100% completed.**



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Community Hall:** Parapet Column concrete casting 100% completed. External Plastering in West side elevation 95% completed, South side elevation 85% completed & North side elevation 45% , East side elevation 50% completed.





**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Arcot (T.K), Ranipet (Dist) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2.	P- Sand	Uthiramerur, Kanchipuram (DT) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt), Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt) Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability of concrete.			



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Concrete Cube Compressive Strength Testing**



# **PROGRESS REPORT** **CGEWHO - CHENNAI PHASE-III PROJECT**

---

## **20mm & 12mm Aggregate Sieve Analysis Testing**



# **PROGRESS REPORT** **CGEWHO - CHENNAI PHASE-III PROJECT**

---

## **Fine Aggregate Sieve Analysis Testing**

