



CGEWHO HOUSING PROJECT KOLKATA PH-III, AT JOKA



Monthly Progress Report Status as on 29/02/2024

| DESCRIPTION | PROGRESS UPTO 29 TH FEBRUARY-2024 |
|-------------------------|---|
| BOUNDARY WALL | ◆ 95% Completed except gate. |
| BORE WELL | ◆ 02 nos bore well completed. |
| BLOCK-1 TYPE-C | ◆ 100% Lay out and grid line fixing completed. ◆ No of total Piles-225 ◆ No of Piles completed-210 ◆ 93.33% Piles completed |
| BLOCK-2 TYPE-PARKING | ◆ 100% Lay out and grid line fixing completed. |
| BLOCK-3 TYPE-N | ◆ 100% Lay out and grid line fixing completed. ◆ No of total Piles -376 ◆ No of Piles completed -376 ◆ 100% Piles completed. ◆ Excavation of earth for Pile Cap 50% completed. ◆ PCC for Pile Cap 25% completed. |





EARTH EXCAVATION FOR PILE CAP AT BLOCK -3/ N-TYPE FLAT





PILE CAP FOUNDATION WORK IS IN PROGRESS IN BLOCK-3/ N-TYPE FLATS.





PCC WORK FOR PILE CAP AT BLOCK-3/ N-TYPE FLATS





REINFORCEMENT PLACING FOR PILE CAP FOR BLOCK-3/ N-TYPE FLATS.





ROUTINE VERTICAL LOAD TEST OF PILE FOR BLOCK-3/ N-TYPE FLATS UNDER SUPERVISION OF JADAVPUR UNIVERSITY.





Central Government Employees Welfare Housing Organisation

ROUTINE VERTICAL LOAD TEST OF PILE FOR BLOCK-3/ N-TYPE FLATS SUCCESSFULLY COMPLETED UNDER SUPERVISION OF JADAVPUR UNIVERSITY (DEPARTMENT OF CIVIL ENGINEERING).

