



## CGEWHO HOUSING PROJECT KOLKATA PH-III, AT JOKA



### Monthly Progress Report Status as on 31/01/2024

DESCRIPTION	PROGRESS UPTO 31 <sup>st</sup> JANUARY-2024
BOUNDARY WALL	◆ 95% Completed except gate.
BORE WELL	◆ 02 nos bore well completed.
BLOCK-1 TYPE-C	◆ 100% Lay out and grid line fixing completed. ◆ No of total Piles-225 ◆ No of Piles completed-84 ◆ 37.3% Piles completed
BLOCK-2 TYPE-PARKING	◆ 100% Lay out and grid line fixing completed.
BLOCK-3 TYPE-N	◆ 100% Lay out and grid line fixing completed. ◆ No of total Piles -376 ◆ No of Piles completed -352 ◆ 93.6% Piles completed.





# Central Government Employees Welfare Housing Organisation

## Piling work for block -3/ N-Type flat





# Central Government Employees Welfare Housing Organisation

## Piling work for Block-I/ C-Type flats.





# Central Government Employees Welfare Housing Organisation





# Central Government Employees Welfare Housing Organisation





# Central Government Employees Welfare Housing Organisation

## PHOTOGRAPH OF QUALITY CONTROL

### Concrete Cube Compressive Strength Testing





## Fine Aggregate Sieve Analysis Testing





## Coarse Aggregate Sieve Analysis Testing







## Viscosity test by Marsh Funnel





## **ARRANGEMENT FOR ROUTINE VERTICAL LOAD TEST OF PILE FOR BLOCK-3/ N-TYPE FLATS.**

