



Central Government Employees Welfare Housing Organisation

CGEWHO HOUSING PROJECT KOLKATA PH-III, AT JOKA



Monthly Progress Report Status as on 30/06/2024

DESCRIPTION	PROGRESS UPTO 30 TH JUNE-2024
BOUNDARY WALL	◆ 95% Completed except gate.
BORE WELL	◆ 02 nos bore well completed.
BLOCK-1 TYPE-C	◆ 100% Pile completed. ◆ Excavation work for Pile Cap 100% completed. ◆ PCC for Pile Cap 100% completed. ◆ Reinforcement placing for pile cap 85% completed. ◆ RCC for pile cap work 70% completed. ◆ Anti termite treatment (stage-01)-50% completed.
BLOCK-2 TYPE-PARKING	◆ 100% Lay out and grid line fixing completed.
BLOCK-3 TYPE-N	◆ 100% Pile completed. ◆ Excavation of earth for Pile Cap 85% completed. ◆ PCC for Pile Cap 85% completed. ◆ RCC for Pile Cap 85% Completed. ◆ Anti termite treatment (stage-1)-75% completed. ◆ Anti termite treatment (stage-2)-50% completed. ◆ Column & shear wall at stilt floor level 50% completed. ◆ Shuttering and reinforcement placing of stilt floor roof slab (part-01) is in progress.





SHUTTERING WORK FOR STILT FLOOR ROOF SLAB(PART-01) **AT BLOCK-3/N-TYPE FLATS.**





Central Government Employees Welfare Housing Organisation

REINFORCEMENT PLACING WORK FOR STILT FLOOR ROOF SLAB(PART-1) AT BLOCK-3/ N-TYPE FLATS.





Central Government Employees Welfare Housing Organisation

PILE CAP, COLUMN AND SHEAR WALL (PART-02 & 03) AT BLOCK -3/N-TYPE FLATS





Central Government Employees Welfare Housing Organisation

REINFORCEMENT PLACING FOR PILE CAP OF BLOCK-1/C- TYPE FLATS.





ANTI TERMITE TREATMENT FOR BLOCK-1/ C-TYPE FLATS.





Central Government Employees Welfare Housing Organisation

CURING WORK IS IN PROGRESS.

