



# Central Government Employees Welfare Housing Organisation

## CGEWHO HOUSING PROJECT KOLKATA PH-III, AT JOKA



### Monthly Progress Report Status as on 31/05/2024

DESCRIPTION	PROGRESS UPTO 31 <sup>ST</sup> MAY-2024
BOUNDARY WALL	◆ 95% Completed except gate.
BORE WELL	◆ 02 nos bore well completed.
BLOCK-1 TYPE-C	◆ 100% Lay out and grid line fixing completed. ◆ 100% Pile completed. ◆ Excavation work for Pile Cap 90% completed. ◆ PCC for Pile Cap 70% completed. ◆ Reinforcement placing for pile cap 50% completed. ◆ RCC for pile cap work 25% completed. ◆ Anti termite treatment (stage-01)-25% completed.
BLOCK-2 TYPE-PARKING	◆ 100% Lay out and grid line fixing completed.
BLOCK-3 TYPE-N	◆ 100% Lay out and grid line fixing completed. ◆ 100% Pile completed. ◆ Excavation of earth for Pile Cap 85% completed. ◆ PCC for Pile Cap 85% completed. ◆ RCC for Pile Cap 80% Completed. ◆ Anti termite treatment (stage-1)-50% completed. ◆ Anti termite treatment (stage-2)-50% completed. ◆ Column & shear wall at stilt floor level 25% completed.





# Central Government Employees Welfare Housing Organisation

## **SUCCESSFULLY COMPLETED DYNAMIC LOAD TEST UNDER SUPERVISION OF JADAVPUR UNIVERSITY FOR BLOCK-3/N-TYPE FLATS.**





# Central Government Employees Welfare Housing Organisation

## **PILE INTEGRITY TEST OF BLOCK-3/N-TYPE FLATS.**





## **SHUTTERING WORK FOR STILT FLOOR SLAB(PART-01) OF BLOCK-3/N-TYPE FLATS.**





# Central Government Employees Welfare Housing Organisation

## **COLUMN & SHEAR WALL AT STILT FLOOR OF BLOCK-3/N- TYPE FLATS.**





## **ANTI TERMITE TREATMENT FOR BLOCK-3/ N-TYPE FLATS.**





# Central Government Employees Welfare Housing Organisation

## **PCC WORK FOR PILE CAP(PART-03) OF BLOCK-3/N-TYPE FLATS.**





# Central Government Employees Welfare Housing Organisation

## **REINFORCEMENT PLACING FOR PILE CAP OF BLOCK-1/C- TYPE FLATS.**







## **ANTI TERMITE TREATMENT FOR BLOCK-1/ C-TYPE FLATS.**

