



CGEWHO-SAS NAGAR
MOHALI
PHASE-III PROJECT



MONTHLY PROGRESS REPORT

STATUS AS ON: 30.06.2025



PROGRESS REPORT

CGEWHO-SAS NAGAR PHASE-III PROJECT

30.06.2025

BLOCK	STATUS AS ON 30th June-2025
D BLOCK	Excavation work – 100% Completed Piling work- 100% completed, (294/294) PCC & HDPE Membrane under Raft 100% Completed Raft Reinforcement in Progress (100% Completed) Raft Casting (50% Completed)
C-01 BLOCK	Excavation work – 100% Completed Piling work- 100% completed, (196/196) PCC & HDPE Membrane under Raft 25% Completed
C-02 BLOCK	Excavation work – 100% Completed Piling work- 100% completed (196/196) PCC & HDPE Membrane under Raft 100% Completed Raft Casted (100% Completed) Column Casting up to Basement Slab in Progress (60% Completed) Retaining Wall Casting in progress (90% Completed) Stilt Floor Slab Casting (25% Completed)
B-01 BLOCK	Excavation work – 100% Completed Piling work- 100% completed (150/150) PCC & HDPE Membrane under Raft 100% Completed Raft Casted (100% Completed) Column Casting up to Basement Slab in Progress (90% Completed) Retaining Wall Casting (100% Completed)
B-02 BLOCK	Excavation work – 100% Completed Piling work- 100% completed (159/159) PCC & HDPE Membrane under Raft 100% Completed Raft Casted (100% Completed) Retaining Wall Casting in progress (50% Completed)
UG TANK	Excavation work – 100% Completed Piling work- 100% completed (43/43)



PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

NON-TOWER	Excavation work – 100% Completed Piling work- 100% completed, (429/429) PCC under Raft in Progress (40 % Completed) Raft Casted (40% Completed)
CLUB	Piling work- 100% completed, (89/89)

PHOTOGRAPHS OF WORK PROGRESS AS ON 30.06.2025

BLOCK C-02 STILT FLOOR CASTING WORK IN PROGRESS



RAFT CASTING IN BLOCK - D



WATERPROOFING ON RETAINING WALL



NON-TOWER STITCH SLAB CASTING



SLUMP TESTING OF RAFT IN BLOCK -D



PILE LOAD TESTING IN NON- TOWER BY IIT ROORKEE







PROGRESS REPORT **CGEWHO-SAS NAGAR PHASE-III PROJECT**

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

S. No.	Materials	Test Done	Result
1	Reinforcement Steel	Third party testing is being done.	
2	RCC cubes are being tested and Register is being maintained.		
3	Slump test conducted at site to insure workability of concrete.		
4	Pile load test by IIT Roorkee is being done		